

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital Central Sterile Elevator Addition – between C & D Modules on the East side of UH/CSC	Materials Management & Facility Support Services	April 2023	August 2024	Building foundations are complete; Building enclosure has reached completion. Interior construction will continue through August. Elevators and service will go live by end of August 2024.
University Hospital Emergency Power Distribution Upgrades: Phase 4	Facility Support Services	July 2023	February 2024	Phase 4 is complete.
University Hospital Emergency Department Improvements: Vertical Care Unit	Emergency Department/Clinical Services/Facility Support Services	March 2024	September 2024	Infill of space within the parking facility below AFCH to create a new, vertical care unit for the Emergency Department; Bids received by February; Construction will begin in March 2024.
University Hospital D2 Module Addition	Clinical Services / Facility Support Services	Site preparation begins April 2024; Site utilities work May 2024; Building foundations May – June 2024	Substantial Completion by April 2026; Go-live by July 2026	Board of Regents Approval was obtained in December 2023; JCAC recommendation to Campus Design Review Board was obtained in January 2024; Campus Design Review Board Conditional Approval was obtained in March 2024. Village of Shorewood Plan Commission Review will be in April 2024. Site preparation work has started.