



## University Hospital / CSC: Exterior Projects: January 2026

Project Name	User Name	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital <b>C2 Module</b> Addition, formerly known as the D2 Module	Clinical Services/ Facility Support Services	Site preparation work started April 2024; Construction began August 2024	September 2026, Training and Activation will require three months, and first patients by December 2026-January 2027	<ul style="list-style-type: none"><li>• Structural steel erection is complete.</li><li>• Temporary roof is installed. Exterior wall panels are nearly complete with temporary precautions for remaining openings until window and curtainwall installation is completed this Spring.</li></ul>
				<b>See attached photos</b>



