

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital Central Sterile Elevator Addition – between C & D Modules on the East side of UH/CSC	Materials Management & Facility Support Services	April 2023	August 2024	Building foundations and enclosure nearly completed – expected by April. Interior construction will continue through August. Elevators and service will go live by end of August 2024.
University Hospital Emergency Power Distribution Upgrades: Phase 4	Facility Support Services	July 2023	February 2024	Phase 4 is a small exterior addition to the CSC adjacent to the existing loading dock. Exterior construction is complete – the new system work is complete and being commissioned. Existing electrical loads are currently being transferred to the new system.
University Hospital D2 Module Addition	Clinical Services / Facility Support Services	Utilities work to start by July 2024, Building site by November 2024	November 2026	Board of Regents Approval was obtained in December 2023; Program/planning work is complete and schematic design work is starting; Submitting to JCAC in January 2024.
University Hospital Emergency Department Improvements: Vertical Care Unit	Emergency Department/Clinical Services/Facility Support Services	March 2024	September 2024	Infill of space within the parking facility below AFCH to create a new, vertical care unit for the Emergency Department; Bids received by February; Construction will begin by end of March and completion is expected by end of September 2024.