

| Project Name  | User Group   | Estimated Construction Start Date  | Estimated Construction Completion Date   | Current Status  |
|---|--|--|--|---|
| University Hospital Emergency Department Improvements: Vertical Care Unit | Emergency Department / Clinical Services / Facility Support Services | July 2024.   | January 2025.  | Construction is substantially complete. Activation and training will begin in February and first patients anticipated by end of February/early March. |
| University Hospital D2 Module Addition                                    | Clinical Services / Facility Support Services                        | Site preparation work started April 2024; Construction began in August 2024. | September 2026. Training & Activation will require 3 months. First patients by December 2026 – January 2027. | Concrete foundations work is completing, erection of the steel superstructure is expected to begin by April 2025.                                     |
|   |  |  |  |   |