

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital D2 Module Addition	Clinical Services / Facility Support Services	Site preparation work started April 2024; Construction began in August 2024.	September 2026. Training & Activation will require 3 months. First patients by December 2026 – January 2027.	Concrete foundations work is completing, and the topping out of the concrete stair and elevator towers will occur by May 26, 2025. Structural steel superstructure will begin in June 2025.