

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital Central Sterile Elevator Addition – between C & D Modules on the East side of UH/CSC	Materials Management & Facility Support Services	April 2023	August 2024	Building foundations and exterior enclosure are complete; Interior construction will continue through August. Substantial completion expected by mid-August and elevators will go in service by end of August 2024.
University Hospital Emergency Department Improvements: Vertical Care Unit	Emergency Department/Clinical Services/Facility Support Services	Construction started in June 2024	December 2024	Construction has started.
University Hospital D2 Module Addition	Clinical Services / Facility Support Services	Site preparation work started April 2024; Construction on the D2 Module Addition is anticipated to begin in September 2024	Substantial Completion by May 2026; First patients by July 2026	Board of Regents Approval was obtained in December 2023; JCAC recommendation to Campus Design Review Board was obtained in January 2024; Conditional approval from the Campus Design Review Board was obtained in March 2024. Conditional Use Permit approval by the Village of Shorewood Hills Plan Commission was obtained in early June 2024, and final approval by the Village of Shorewood Hills Board of Trustees was issued on June 18, 2024. Enabling work has started in and around the project site.