

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital New Clinics Entry / Front Entrance Drive	Ambulatory Services & Facility Support Services	July 2021	Assisted Parking/Valet Facilities are open; Dedicated staff entry opened April 15, 2022; New clinics entry opened August 8; Tx Clinic Opened September 6	Work continues on the front entrance canopy ceiling and lighting replacements, and concrete walk treatment until November 30, 2022. Will have additional concrete walk treatment to finish in the Spring
University Hospital Front Entry Drive Wayfinding Signage	Facility Support Services	March 2022	November 2022	New entrance and wayfinding signage on the front entry drive for University Hospital from Highland Avenue is complete. UW Health Monumental sign install by the end of this month.
University Hospital Emergency Power Distribution Upgrades: Phase 5	Facility Support Services	July 2021	November 2022	Phase 5 (was advanced ahead of Phase 4 due to the Transplant Clinic Project) is included with the New Clinics Entry project, and all work is inboard to the hospital. This work is progressing, but behind schedule by a couple of months.
University Hospital Central Sterile Elevator Tower	Materials Management & Facility Support Services	December 2022	December 2023	Construction of an exterior elevator tower for two (2) elevators between the C and D Modules on the East side of UH/CSC, connecting Central Sterile on 1 st Floor with the Surgical Platform on 3 rd Floor.

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital Emergency Power Distribution Upgrades: Phase 4	Facility Support Services	July 2023	July 2024	Phase 4 will include a small exterior addition to the CSC adjacent to the existing loading dock. Planning has been approved for FY23 with the goal of construction to start in FY24
University Hospital Building Envelope Study	Facility Support Services	N/A	N/A	Building Envelope Study is Underway on University Hospital to determine recommendations for replacement of the building façade. Recommendations from the study will be submitted by June 2023

