

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital D2 Module Addition	Clinical Services / Facility Support Services	Site preparation work started April 2024; Construction began in August 2024.	September 2026. Training & Activation will require 3 months, and first patients by December 2026 – January 2027.	Concrete foundations work is complete; Erection of the steel superstructure is underway and progressing on schedule. Just in time delivery to site is working well in coordination with the sewer construction on University Avenue.
				See attached photos.





