

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital D2 Module Addition	Clinical Services / Facility Support Services	Site preparation work started April 2024; Construction began in August 2024.	September 2026. Training & Activation will require 3 months. First patients by December 2026 – January 2027.	Concrete foundations work is completing; Erection of the elevator tower and stair towers is underway; Structural steel superstructure will be by May 2025.