

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital Central Sterile Elevator Addition – between C & D Modules on the East side of UH/CSC	Materials Management & Facility Support Services	April 2023	August 2024	All work on the exterior is complete and work on the interiors is progressing. Substantial completion expected by mid-August and elevators will go in service by end of August 2024.
University Hospital Emergency Department Improvements: Vertical Care Unit	Emergency Department/Clinical Services/Facility Support Services	Construction started July 1, 2024	December 2025	Construction start was held until July of this year to allow procurement of major materials. Contractor has mobilized on site and work is starting.
University Hospital D2 Module Addition	Clinical Services / Facility Support Services	Site preparation work started April 2024; Construction on the D2 Module Addition is anticipated to begin in September 2024	Substantial Completion by May 2026; First patients by July 2026	Enabling work on temporary dock facilities and various building and site utilities has started. Parking spaces at MFCB have been relocated. Contractor has mobilized on site and excavation work has started.
University Hospital – Clinics Entrance – Vestibule and HVAC Improvements	Facility Support Services	June 28, 2024	August 23, 2024	Installing air curtains and enhanced HVAC system controls for the clinics entrance vestibule and lobby for better climate control during extreme weather events. Entry to University Hospital is being routed through the Hospital Entrance during this work.