



ATTACHMENT “B” - Preliminary Schedule

February 18, 2015

Project Review Activities	SCADA Room	Material & Vehicle Storage	Paterson Street Ops Center
City of Madison Admin Review & Submittal	N/A	March 4, 2015	January 21, 2015
Public Meeting	N/A	February 18, 2015	February 18, 2015
Water Board Meeting	TBD	February 25, 2015	February 25, 2015
UDC (Prelim) Review	N/A	March 11, 2015	March 11, 2015
Water Board Meeting	TBD	March 24, 2015	March 24, 2015
UDC (Final) Review	N/A	March 25, 2015	May 6, 2015
Planning Commission	N/A	N/A	May 18, 2015
Board of Public Works Review	TBD	March 18, 2015	May 20, 2015
Common Council Review	TBD	March 31 st , 2015	June 2, 2015
Bid Release	TBD	April 6, 2015	June 12, 2015
Bid Opening	TBD	May 4 th , 2015	July 10, 2015
Final Board of Public Works Approval	TBD	May 6 th , 2015	July 22, 2015
Final Common Council Approval	TBD	May 19 th , 2015	August 4, 2015
Construction Start	September 8, 2015	June 8 th , 2015	September 8, 2015
Construction Close-Out	January 8, 2016	February 1, 2016	August 1, 2017



Internal Deadlines

Project Review Activities	SCADA Room	Material & Vehicle Storage	Paterson Street Ops Center
SD Review Set		1/21/15	1/21/15
DD Review Set		3/2/15	3/17/15
CD 50% Set		N/A	4/17/15
CD QAQC Set		3/17/15	5/22/15
Bid 100% Delivery		3/27/15	6/5/15