

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital Central Sterile Elevator Addition – between C & D Modules on the East side of UH/CSC	Materials Management & Facility Support Services	April 2023	August 2024	Building foundations are complete; Building enclosure completion expected by April. Interior construction will continue through August. Elevators and service will go live by end of August 2024.
University Hospital Emergency Power Distribution Upgrades: Phase 4	Facility Support Services	July 2023	February 2024	Phase 4 is completing by the end of this month – final testing and commissioning.
University Hospital Emergency Department Improvements: Vertical Care Unit	Emergency Department/Clinical Services/Facility Support Services	March 2024	September 2024	Infill of space within the parking facility below AFCH to create a new, vertical care unit for the Emergency Department; Bids received by February; Construction will begin in March 2024.
University Hospital D2 Module Addition	Clinical Services / Facility Support Services	Site preparation begins April 2024; Site utilities work May 2024; Building foundations May – June 2024	Substantial Completion by April 2026; Go-live by July 2026	Board of Regents Approval was obtained in December 2023; JCAC recommendation to Campus Design Review Board was obtained in January 2024; Presentation to Campus Design Review Board February 20, 2024.