

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital New Clinics Entry / Front Entrance Drive	Ambulatory Services & Facility Support Services	July 2021	August 2023	Majority of the project is complete. Last phase of remaining work is to complete ceiling and lighting work under the main canopy, in addition to concrete walk surface treatments.
University Hospital Central Sterile Elevator Addition	Materials Management & Facility Support Services	April 2023	August 2024	Construction of an exterior elevator addition for two (2) elevators between the C and D Modules on the East side of UH/CSC, connecting Central Sterile on 1 st Floor with the Surgical Platform on 3 rd Floor. Site preparation, demolition and excavation is underway; building foundations expected by September with building enclosure to follow. Elevator installation in the Spring of 2024, and substantial completion by summer of 2024.
University Hospital Emergency Power Distribution Upgrades: Phase 4	Facility Support Services	July 2023	February 2024	Phase 4 is a small exterior addition to the CSC adjacent to the existing loading dock. Exterior construction is complete – waiting on electrical system components have arrived ahead of schedule and that work has started. Completion date has been moved up.
University Hospital Building Envelope Study	Facility Support Services	N/A	N/A	Building Envelope Study is complete. Report and recommendations were submitted to our senior leadership team for their consideration.

<p>University Hospital D2 Module Addition</p>	<p>Clinical Services / Facility Support Services</p>	<p>July 2024</p>	<p>Summer/Fall of 2026</p>	<p>Included in the UW Madison Campus-Institutional District Master Plan; Have started informational meetings with Campus, Village of Shorewood and JCAC; Waiting on final board action in July 2023.</p>
<p>University Hospital Emergency Power Distribution Upgrades: Phase 6</p>	<p>Facility Support Services</p>	<p>October 2023</p>	<p>July 2026</p>	<p>Last phase of this work for UH/CSC. Location for this equipment will be inboard to the existing hospital. Construction is anticipated to begin by October 2023 with final connection and live load activation by July 2026</p>
<p>University Hospital Emergency Department Improvements: Vertical Care Unit</p>	<p>Emergency Department/Clinical Services/Facility Support Services</p>	<p>January 2024</p>	<p>Summer 2024</p>	<p>Infill of space within the parking facility below AFCH to create a new, vertical care unit for the Emergency Department; Reconfiguration of ambulance drop-off and parking for ambulances; All work is contained within the confines of the structured parking facility and not visible to the exterior of the hospital.</p>