

Project Name	User Name	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital C2 Module Addition, formerly known as the D2 Module	Clinical Services/ Facility Support Services	Site preparation work started April 2024; Construction began August 2024	September 2026, Training and Activation will require three months, and first patients by December 2026-January 2027	<ul style="list-style-type: none"> • Tower crane has been removed. Exterior envelope continues with masonry and metal panel installation. • Elevator installation wraps up later this month. • Interior finishes, including flooring, wall protection, and ceilings are being installed throughout the addition.
				<p>See attached photos</p>



