

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital C2 Module Addition, formerly known as the D2 Module.	Clinical Services / Facility Support Services	Site preparation work started April 2024; Construction began in August 2024.	September 2026. Training & Activation will require 3 months, and first patients by December 2026 – January 2027.	Erection of the steel superstructure is underway and progressing on schedule. Just-in-time delivery to the site is working well.
				See attached photos.



