



University Hospital / CSC: Exterior Projects: December 2025

Project Name	User Name	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital C2 Module Addition, formerly known as the D2 Module	Clinical Services/ Facility Support Services	Site preparation work started April 2024; Construction began August 2024	September 2026, Training and Activation will require three months, and first patients by December 2026-January 2027	Erection of the steel superstructure is underway and progressing on schedule. Just-in-time delivery to the site is working well