



University Hospital / CSC: Exterior Projects: March 2026

Project Name	User Name	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital C2 Module Addition, formerly known as the D2 Module	Clinical Services/ Facility Support Services	Site preparation work started April 2024; Construction began August 2024	September 2026, Training and Activation will require three months, and first patients by December 2026-January 2027	<ul style="list-style-type: none">• Curtainwall frames and glazing installation is in progress. This will continue through April along with metal panels and stone installation.• Drywall, mechanical, electrical, plumbing, and interior finishes are being installed throughout the addition
				See attached photos



