



## University Hospital / CSC: Exterior Projects: January 2026

Project Name	User Name	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital <b>C2 Module</b> Addition, formerly known as the D2 Module	Clinical Services/ Facility Support Services	Site preparation work started April 2024; Construction began August 2024	September 2026, Training and Activation will require three months, and first patients by December 2026-January 2027	Steel erection is complete and exterior wall panel installation will be wrapped up in the upcoming weeks. Interior construction continues with drywall installation through the 3 <sup>rd</sup> floor.
				See attached photos







