

| Project Name | User Group | Estimated Construction Start Date | Estimated Construction Completion Date | Current Status |
|--|---|-----------------------------------|---|--|
| University Hospital New Clinics Entry / Front Entrance Drive | Ambulatory Services & Facility Support Services | July 2021 | Assisted Parking/Valet Facilities are open; Dedicated staff entry opened April 15, 2022; New clinics entry will re-open by end of July 2022; Construction Complete by September 6, 2022 | We are delayed on the re-opening of the new clinics entry due to supply chain challenges (electronic chips); Work under the front canopy for concrete refinishing and ceiling work has resumed and will be completed later this summer. |
| University Hospital Front Entry Drive Wayfinding Signage | Facility Support Services | March 2022 | August 2022 | New entrance and wayfinding signage on the front entry drive for University Hospital from Highland Avenue. Concrete foundations will be installed beginning in March/April; installation of the signage structures follows in May/June; sign faces complete by August. |
| University Hospital Emergency Power Distribution Upgrades: Phase 5 | Facility Support Services | July 2021 | July 2022 | Phase 5 (was advanced ahead of Phase 4 due to the Transplant Clinic Project) is included with the New Clinics Entry project, and all work is inboard to the hospital. This work is progressing and is still on schedule to be complete by July 2022. |
| | | | | |

| Project Name | User Group | Estimated Construction Start Date | Estimated Construction Completion Date | Current Status |
|--|--|-----------------------------------|--|---|
| University Hospital Central Sterile Elevator Tower | Materials Management & Facility Support Services | December 2022 | December 2023 | Construction of an exterior elevator tower for two (2) elevators between the C and D Modules on the East side of UH/CSC, connecting Central Sterile on 1 st Floor with the Surgical Platform on 3 rd Floor. The construction of this project has been advanced due to aging infrastructure it is intended to replace. |
| University Hospital Emergency Power Distribution Upgrades: Phase 4 | Facility Support Services | July 2023 | July 2024 | Phase 4 will include a small exterior addition to the CSC adjacent to the existing loading dock. Planning has been approved for FY23 with the goal of construction to start in FY24 |
| University Hospital Building Envelope Study | Facility Support Services | N/A | N/A | Building Envelope Study is commencing on University Hospital to determine recommendations for replacement of the building façade. Recommendations from the study will be submitted by June 2023 |