

| Project Name   | User Group                                       | Estimated Construction Start Date | Estimated Construction Completion Date  | Current Status  |
|--|--|-----------------------------------|---|---|
| University Hospital New Clinics Entry / Front Entrance Drive       | Ambulatory Services & Facility Support Services  | July 2021                         | Assisted Parking/Valet Facilities are open. Dedicated staff entry opened April 15, 2022. New clinics entry opened August 8. Transplant Clinic Opened September 6. | Work continues – paused during the winter months and will resume this Spring for additional concrete walk surface treatments and to complete the ceiling and lighting work.   |
| University Hospital Front Entry Drive Wayfinding Signage           | Facility Support Services                        | March 2022                        | March 2023  | New entrance and wayfinding signage on the front entry drive for University Hospital from Highland Avenue is complete. UW Health Monumental sign to be installed by end of March 2023.  |
| University Hospital Emergency Power Distribution Upgrades: Phase 5 | Facility Support Services                        | July 2021                         | March 2023  | Work is wrapping up work is progressing, but behind schedule by a couple of months due to supply chain issues for materials and parts.  |
| University Hospital Central Sterile Elevator Tower                 | Materials Management & Facility Support Services | December 2022                     | December 2023   | Construction of an exterior elevator tower for two (2) elevators between the C and D Modules on the East side of UH/CSC, connecting Central Sterile on 1 <sup>st</sup> Floor with the Surgical Platform on 3 <sup>rd</sup> Floor. |

| Project Name   | User Group                                    | Estimated Construction Start Date | Estimated Construction Completion Date | Current Status   |
|--|---|-----------------------------------|--|--|
| University Hospital Emergency Power Distribution Upgrades: Phase 4 | Facility Support Services                     | July 2023                         | July 2024                              | Phase 4 will include a small exterior addition to the CSC adjacent to the existing loading dock. Planning has been approved for FY23 with the goal of construction to start in FY24.           |
| University Hospital Building Envelope Study                        | Facility Support Services                     | N/A                               | N/A                                    | Building Envelope Study is underway on University Hospital to determine recommendations for replacement of the building façade. Recommendations from the study will be submitted by June 2023. |
| University Hospital D2 Module                                      | Clinical Services / Facility Support Services | N/A                               | N/A                                    | Planning Study has started for the addition of the D2 Module at University Hospital, coordinated with the UW Madison Campus Master Plan and West District Campus Plan.                         |