

Madison Water Utility Well 7 Remodeling
Initial and Current Schedule Comparison

Madison Water Utility Well 7 Remodeling
Initial and Current Schedule Comparison

ID	Task Mode	Task Name	Initial Start Date	Initial End Date	Current Start Date	Current End Date
1		Authorization to Proceed	2013-09-01	2013-09-05	2013-09-01	2013-09-05
2		30% Design Complete	2013-10-01	2013-11-05	2013-10-01	2013-11-05
3		Urban Design Commission Approval	2013-11-05	2013-12-05	2013-11-05	2013-12-05
4		Bidding Documents Complete	2013-12-05	2014-01-20	2013-12-05	2014-01-20
5		Advertise	2014-01-20	2014-02-14	2014-01-20	2014-02-14
6		Bidding, Contracts, Construction	2014-02-14	2014-06-02	2014-02-14	2014-06-02
7		Project Complete	2014-06-02	2014-04-10	2014-06-02	2014-04-10