



Legislation Text

File #: 02322, **Version:** 1

Fiscal Note

Breakdown of Costs by Account Number:

Acc't. No. CS53-58250-810355-00-53W0055 \$98,920.34
Acc't. No. ESTM-58270-810381-00-53W0055 \$23,414.55
Acc't. No. ES01-58275-810332-00-53W0055 \$16,525.78
Acc't. No. EW01-58275-810455-00-53W0055 (1-0470-03) \$58,473.25

Title

Improvements accepted for Coyne Ct. Street Reconstruction Street Assessment District - 2004, Contract No. 5578.
(8th AD)

Body

BE IT RESOLVED, that the storm and sanitary sewer, street, and water main improvements on Coyne Ct. Street Reconstruction Street Assessment District - 2004 have been completed on 8/07/04 be and are hereby accepted.

Original Contract Sum	\$	199,594.77
(Based on Actual Units)	\$	189,961.12
Net Change by Change Orders	\$	7,372.80 or 3.69%
Liquidated Damages	\$	0.00
Final Contract Amount	\$	197,333.92