



Legislation Text

File #: 07085, **Version:** 1

Fiscal Note

Breakdown of Costs by Account Number:

Acc't. No. CS53-58250-810355-00-53B0693	\$185,260.74
Acc't. No. ESTM-58270-810381-00-53B0693	\$101,039.93
Acc't. No. ES01-58275-810332-00-53B0693	\$143,308.31
Acc't. No. EW01-58273-810455-00-53B0693	\$153,110.20

Title

Improvements accepted for Chapman Street & Mandan Circle Reconstruction Assessment District, Contract No. 5607.
(10th AD)

Body

BE IT RESOLVED, that the street, water main, and storm and sanitary sewer improvements on Chapman Street & Mandan Circle Reconstruction Assessment District have been completed on 11/04/06 be and are hereby accepted.

Original Contract Sum	\$	740,267.25
(Based on Actual Units)	\$	586,369.18
Net Change by Change Orders	\$	3,000.00 or 0.40%
Liquidated Damages	\$	6,650.00
Final Contract Amount	\$	582,719.18