

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital New Clinics Entry / Front Entrance Drive	Ambulatory Services & Facility Support Services	July 2021	Assisted Parking/Valet Facilities are open; Dedicated staff entry opened April 15, 2022; New clinics entry will re-open by end of July 2022; Construction Complete by September 6, 2022	We are delayed on the re-opening of the new clinics entry due to supply chain challenges (electronic chips); Work under the front canopy for concrete refinishing and ceiling work has resumed and will be completed later this summer.
University Hospital Front Entry Drive Wayfinding Signage	Facility Support Services	March 2022	August 2022	New entrance and wayfinding signage on the front entry drive for University Hospital from Highland Avenue. Concrete foundations will be installed beginning in March/April; installation of the signage structures follows in May/June; sign faces complete by August.
University Hospital Exterior Monumental Signage Replacement	Facility Support Services	August 2022	August 2022	Delayed until August - waiting to install pending completion of utility work on the ground below.
University Hospital Emergency Power Distribution Upgrades: Phase 5	Facility Support Services	July 2021	July 2022	Phase 5 (was advanced ahead of Phase 4 due to the Transplant Clinic Project) is included with the New Clinics Entry project, and all work is inboard to the hospital. This work is progressing and is still on schedule to be complete by July 2022.

University Hospital Emergency Power Distribution Upgrades: Phase 4	Facility Support Services	July 2022	July 2023	Phase 4 will be a small exterior addition to the CSC, adjacent to the recently completed Fire Command Center. Construction is scheduled to begin in July 2022 and be completed by July 2023.
University Hospital Central Sterile Elevator Tower	Materials Management & Facility Support Services	July 2022	July 2023	Construction of an exterior elevator tower for two (2) elevators between the C and D Modules on the East side of UH/CSC, connecting Central Sterile on 1 st Floor with the Surgical Platform on 3 rd Floor.