

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital New Clinics Entry / Front Entrance Drive	Ambulatory Services & Facility Support Services	July 2021	Assisted Parking/Valet Facilities are open. Dedicated staff entry opened April 15, 2022. New clinics entry opened August 8. Transplant Clinic Opened September 6.	Work continues – paused during the winter months and will resume this Spring for additional concrete walk surface treatments and to complete the ceiling and lighting work.
University Hospital Front Entry Drive Wayfinding Signage	Facility Support Services	March 2022	March 2023	New entrance and wayfinding signage on the front entry drive for University Hospital from Highland Avenue is complete. UW Health Monumental sign to be installed by end of March 2023.
University Hospital Emergency Power Distribution Upgrades: Phase 5	Facility Support Services	July 2021	March 2023	Work is wrapping up work is progressing, but behind schedule by a couple of months due to supply chain issues for materials and parts.
University Hospital Central Sterile Elevator Tower	Materials Management & Facility Support Services	December 2022	December 2023	Construction of an exterior elevator tower for two (2) elevators between the C and D Modules on the East side of UH/CSC, connecting Central Sterile on 1 st Floor with the Surgical Platform on 3 rd Floor.

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital Emergency Power Distribution Upgrades: Phase 4	Facility Support Services	July 2023	July 2024	Phase 4 will include a small exterior addition to the CSC adjacent to the existing loading dock. Planning has been approved for FY23 with the goal of construction to start in FY24.
University Hospital Building Envelope Study	Facility Support Services	N/A	N/A	Building Envelope Study is underway on University Hospital to determine recommendations for replacement of the building façade. Recommendations from the study will be submitted by June 2023.
University Hospital D2 Module	Clinical Services / Facility Support Services	N/A	N/A	Planning Study has started for the addition of the D2 Module at University Hospital, coordinated with the UW Madison Campus Master Plan and West District Campus Plan.