



**Facilities Planning & Management**  
UNIVERSITY OF WISCONSIN-MADISON

**Joint Campus Area Committee**  
**University of Wisconsin-Madison Project Status Report**  
April 29, 2020

Project Name (alpha order)	User Group	Estimated Construction Start	Estimated Completion Date	Current Status
Babcock Hall Renovation/Addition	CALS	May 2018	November 2021	In Construction.
Camp Randall Memorial Sports Center Renovation	UW Athletics	TBD	TBD	Advance Planning for 2023-25.
Camp Randall Stadium & Field House Renovation	UW Athletics	November 2020	October 2022	Presentation tonight, recommendation to the DRB requested.
Chemistry Addition & Renovation	Letters & Science Chemistry Department	September 2018	Spring 2021 – Tower Spring 2022 - Renovation	In Construction. Mills Street closure thru June 2020.
Curtis Pond Rehabilitation	UW Arboretum	January 2020	September 2020	In Construction.
Engineering Drive Utilities	UW FP&M	March 2024	June 2025	Advance Planning for 2021-23.
Engineering Education/Research Building	College of Engineering	September 2023	December 2025	Adv. Planning for 2021-23. Presentation tonight.
Field House Exterior Reno & South Plaza	UW Athletics	February 2020	December 2020	Site work demolition in progress. Windows on hold.
Gordon Event Center Renovation & Add.	UW Housing	March 2022	January 2024	Requested for 2021-23 Capital Budget.
Gym/Nat Replacement	UW Recreation & Wellbeing	January 2021	December 2022	Presentation tonight, recommendation requested.
Helen C. White Renovation	UW Libraries	September 2023	December 2024	Advance Planning for 2021-23.
Ingraham Hall Addition	Letters & Science	December 2023	January 2026	Advance Planning for 2021-23.
Kohl Center Addition	UW Athletics	February 2021	March 2023	Approved at Plan Commission on April 13, 2020.
L&S Academic Building	Letters & Science	November 2023	July 2025	2021-23 Capital Budget. Ranked #1 by UW-Madison
Lathrop Drive/Bascom Hill Utilities	UW FP&M	April 2019	December 2021	Multiple Phases. Park St. S. bound closure summer 2020
Libraries Off-Site Collection Facility (Verona)	UW Libraries	May 2022	September 2023	Advance Planning for 2021-23 is underway.
Linden Drive Parking Garage (Lot 62)	UW FP&M Trans Services	September 2019	December 2020	In Construction.
Lot 129/130 Reconstruction	UW FP&M Trans Services	June 2019	September 2019	Seeding – Complete in May.
Meat Science and Muscle Biology	CALS	December 2016	November 2020	Phase 1 completed. Added funding for Phase 2 received.
MSC Recapitalization	Letters & Science	April 2023	July 2025	Advance Planning for 2021-23.
Music Hall Exterior Renovation	UW FP&M	March 2023	February 2025	Advance Planning for 2021-23.
N. Frances Street Parking Facility	UW FP&M	March 2023	December 2024	Advance Planning for 2021-23 in progress.
Near East Recreation Fields	RecWell	TBD	TBD	Advance Planning for 2021-23 in progress.
Primate Ctr. Emergency Generator	Letters & Science	February 2020	Summer 2020	Rebid delayed until further notice.
RecWell Temporary Storage Shed	RecWell	May 2020	Summer 2020	Temp. storage shed ahead of Gym/Nat reconstruction
Science Hall Renovation	Nelson Institute	March 2023	February 2025	Advance Planning for 2021-23.
Sellery Hall Renovation & Addition	UW Housing	July 2020	August 2023	In Final Design and construction documents. Bids soon.
SERF Replacement (The Nick)	UW Recreational Sports	October 2017	October 2020	In Construction. Site work in progress.
South Campus Utility Project	UW FP&M	November 2018	June 2020	Project complete end of May 2020.
Vet Med Addition and Renovation	School of Vet. Medicine	April 2021	April 2023 – Addition July 2024 - Renovation	In Design Development preparing 35% plans.