



**Facilities Planning & Management**  
UNIVERSITY OF WISCONSIN-MADISON

**Joint Campus Area Committee**  
**University of Wisconsin-Madison Project Status Report**  
October 10, 2018

Project Name	User Group	Estimated Construction Start	Estimated Completion Date	Current Status
WIMR West Wedge	School of Medicine & Public Health	March 2018	September 2019	In construction.
Nielsen Tennis Outdoor Courts	UW Athletics	June 2018	October 2018	Mostly Complete; waiting on sound system install.
Lot 129/130 Reconstruction	UW FP&M Transportation Services	May 2019	September 2019	In Design Development. Presentation tonight - ACTION
UW Houses Renovations	UW Housing	May 2019	August 2019	Exterior envelopes project complete. Now working on roof repairs and replacements.
Vet Med Expansion	School of Vet. Medicine	January 2020	March 2022	Awaiting enumeration in the 2019-21 Capital Budget.
Gym/Nat Replacement	UW Recreational Sports	May 2020	May 2022	Feasibility study is complete. Hope to hire AE to start design. Awaiting enumeration in the 2019-21 Capital Budget.
Linden Drive Parking Garage (Lot 62)	UW FP&M Transportation Services	May 2019	September 2020	Design development is underway. Presentation tonight – INFORMATIONAL
Meat Science and Muscle Biology	College of Ag & Life Sciences Meat Sciences Department	December 2016	June 2019	In construction. Grand opening in April 2019.
Babcock Hall Renovation and Center for Dairy Research Addition	College of Ag & Life Sciences Dairy Science & CDR	May 2018	October 2020	In construction.
Camp Randall South End Zone	UW Athletics	November 2020	October 2021	Awaiting enumeration in the 2019-21 Capital Budget.
UW Field House Renovations	UW Athletics	February 2020	December 2020	In Design Development.
UW Field House South Plaza	UW Athletics	February 2020	December 2020	In Design Development. Will be coming to JCAC
Engineering Hall Structures Lab	College of Engineering	September 2017	March 2019	In construction. Reconstruction of bearing wall – delay.
Chemistry Addition & Renovation	L&S Chemistry Department	September 2018	December 2020	Mobilization in progress. Brooks House deconstruction soon.
Hoofers Boat Dock and Deck Repl.	Hoofers Sailing Club	September 2018	May 2019	Mobilization in progress.
SERF Replacement (The Nick)	UW Recreational Sports	October 2017	October 2019	In construction.
Hamel Music Center	School of Music	February 2017	December 2018	In construction. Soft opening Spring '19. Grand opening Fall '19
Witte Hall Renovation & Addition	UW Housing	March 2017	September 2019	In construction.
Sellery Hall Renovation & Addition	UW Housing	TBD	TBD	Awaiting enumeration in the 2019-21 Capital Budget.
Kohl Center Addition	UW Athletics	May 2020	October 2022	Awaiting enumeration in the 2019-21 Capital Budget.
Charter Street Utility Upgrades	UW FP&M	July 2018	November 2018	Soon in construction.
South Campus Utility Project	UW FP&M	November 2018	November 2019	Final construction docs. (W. Dayton St. from Charter to Park.)