



Facilities Planning & Management

UNIVERSITY OF WISCONSIN-MADISON

Joint Campus Area Committee

University of Wisconsin-Madison Project Status Report

July 29, 2020

Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Completion	Current Status
Babcock Hall Renovation/Addition	CALS	May 2018	January 2022	In Construction.
Camp Randall Memorial Sports Ctr Renov	UW Athletics	May 2024	August 2026	Project on hold for future consideration.
Camp Randall Stadium & Field House Renov	UW Athletics	November 2021	October 2023	South End Zone project delayed; Will continue design dev.
Chemistry Addition & Renovation	Letters & Science Chemistry Department	September 2018	Spring 2021 – Tower Spring 2022 - Renovation	In Construction. N. Mills St. closed until September 2020.
Curtis/Coyote Pond Rehabilitation	UW Arboretum	January 2020	Spring 2021	Weather has delayed dredging. Planting fall '20/spring '21.
Engineering Drive Utilities	UW FP&M	March 2024	June 2025	Currently in advance planning for 2021-23 enumeration.
Engineering Education/Research Building	College of Engineering	September 2022	December 2024	Advance Planning for 2021-23 capital budget is complete.
Field House Exterior Renov & South Plaza	UW Athletics	February 2020	December 2020	Exterior plaza on schedule for Aug. 31. Windows delayed.
Gordon Event Center Renovation & Add.	UW Housing	March 2022	January 2024	Project on hold for future consideration.
Gym/Nat Replacement	UW Recreation & Wellbeing	March 2021	December 2022	In Design Development. Abatement beginning in August.
Helen C. White Renovation	UW Libraries	September 2023	December 2024	Advance Planning is nearing completion.
Ingraham Hall Addition	Letters & Science	December 2023	January 2026	Advance Planning is complete.
Kohl Center Addition	UW Athletics	June 2021	November 2023	35% Design Review Plans Issued. Bids in Feb. 2021.
L&S Academic Building	Letters & Science	November 2023	July 2025	Requested in 2021-23 Capital Budget. Begin design in Fall '20
Lathrop Drive/Bascom Hill Utilities	UW FP&M	April 2019	December 2021	Multiple Phases. N Park St, southbound opens 8/28/20.
Libraries Off-Site Collection Facility (Verona)	UW Libraries	May 2022	September 2023	Advance Planning is underway.
Linden Drive Parking Garage (Lot 62)	UW FP&M Trans Services	September 2019	December 2020	In Construction. Linden Dr closes 5/28 – 8/12. Observatory Dr. closes mid-August to early Sept. On schedule.
Meat Science and Muscle Biology	CALS	December 2016	November 2020	Phase 1 completed. Completing Phase 2 equipment installs.
MSC Recapitalization	Letters & Science	April 2023	July 2025	Advance Planning will begin this fall.
Music Hall Exterior Renovation	UW FP&M	March 2023	February 2025	Advance Planning will begin this fall.
N. Frances Street Parking Facility	UW FP&M	March 2023	December 2024	Advance Planning is in progress.
Near East Recreation Fields	RecWell	TBD	TBD	Advance Planning will begin this fall.
Primate Ctr. Emergency Generator	Letters & Science	February 2020	Summer 2020	Project is on hold.
RecWell Temporary Storage Shed	RecWell	May 2020	Summer 2020	Temporary Cleary building with plans out for bid.
Science Hall Renovation	Nelson Institute	March 2023	February 2025	Advance Planning is in progress.
Sellery Hall Renovation & Addition	UW Housing	July 2020	August 2023	Permitted Use sub to City 6/1/2020. Mobilization starting.
SERF Replacement (The Nick)	UW Recreational Sports	October 2017	October 2020	Opening end of August 2020.
South Campus Utility Project	UW FP&M	November 2018	June 2020	Completed in June. West Dayton St back open.
Vet Med Addition and Renovation	School of Vet. Medicine	April 2021	June 2023 – Addition Dec. 2024 - Renovation	In Design Development preparing 35% review plans. Bids in early 2021.
WIMR Loading Dock & NIH Research Lab Renovation	UW SMPH	August 2021	September 2022	In Design Development. Informational presentation tonight.