

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
New Clinics Entry / Front Entrance Drive of University Hospital	Ambulatory Services	July 2021	New entry opens to pedestrian traffic December 2021; Construction on entry project complete May 2022	Phase 1 started – work on the island with some lane restrictions on the main entry drive; clinics entrance will close August 13 – patient & visitors will use hospital entrance
Emergency Department Security Improvement & New Entry Vestibule	Emergency Department	September 2021	March 2022	Improvements for security, including new entry vestibule from the AFCH parking garage. All work is internal to the garage.
MedFlight Ambulance Garage in AFCH Parking Garage – Lower Level	MedFlight & Facility Support Services	August 2021	November 2021	Enclosed parking stall for MedFlight Ambulance staging – weather protection for the rigs.
Emergency Department Exterior Wayfinding Signage Improvements	Emergency Department & Facility Support Services	August 2021	December 2021	Completing installation of ring road direction signage for the Emergency Department
University Hospital Front Entry Drive Wayfinding Signage	Facility Support Services	December 2021	March 2022	New wayfinding signage on the front entry drive for University Hospital
University Hospital Exterior Monumental Signage Replacement	Facility Support Services	January 2022	March 2022	Replacement of the internally lit monumental signage on the front façade of UH – at the entry drive
Emergency Power Distribution Upgrades: Phase 4 and 5	Facility Support Services	July 2021	July 2023	In planning, scoping & budgeting, seeking campus input and approval – Phase 5 is part of the New Clinics Entry and Transplant Clinic project