

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital New Clinics Entry / Front Entrance Drive	Ambulatory Services & Facility Support Services	July 2021	August 2023	Work is complete: Final coating and cleaning of concrete walk surface treatments – will need to complete this work around the central sterile elevator project when that work is completed.
University Hospital Central Sterile Elevator Addition	Materials Management & Facility Support Services	April 2023	August 2024	Construction of an exterior elevator addition for two (2) elevators between the C and D Modules on the East side of UH/CSC, connecting Central Sterile on 1 st Floor with the Surgical Platform on 3 rd Floor. Building foundations under construction this month with building enclosure to follow. Elevator installation in the Spring of 2024, and substantial completion by summer of 2024.
University Hospital Emergency Power Distribution Upgrades: Phase 4	Facility Support Services	July 2023	February 2024	Phase 4 is a small exterior addition to the CSC adjacent to the existing loading dock. Exterior construction is complete; Electrical system components work is underway.
University Hospital D2 Module Addition	Clinical Services / Facility Support Services	July 2024	December 2026	Architect/Engineer/Construction Manager at Risk/Contractor team selection will be complete by end of September. Design work will progress October – December; Project review and approval process is anticipated for first quarter of 2024.

<p>University Hospital Emergency Power Distribution Upgrades: Phase 6</p>	<p>Facility Support Services</p>	<p>October 2023</p>	<p>July 2026</p>	<p>Last phase of this work for UH/CSC. Location for this equipment will be inboard to the existing hospital. Construction is anticipated to begin by October 2023 with final connection and live load activation by July 2026</p>
<p>University Hospital Emergency Department Improvements: Vertical Care Unit</p>	<p>Emergency Department/Clinical Services/Facility Support Services</p>	<p>January 2024</p>	<p>Summer 2024</p>	<p>Infill of space within the parking facility below AFCH to create a new, vertical care unit for the Emergency Department; Reconfiguration of ambulance drop-off and parking for ambulances; All work is contained within the structured parking facility and not visible to the exterior of the hospital.</p>