



Facilities Planning & Management
UNIVERSITY OF WISCONSIN-MADISON

Joint Campus Area Committee
University of Wisconsin-Madison Project Status Report
February 27, 2020

Project Name (alpha order)	User Group	Estimated Construction Start	Estimated Completion Date	Current Status
Babcock Hall Renovation/Addition	CALS	May 2018	November 2021	In Construction.
Camp Randall Memorial Sports Center Renovation	UW Athletics	May 2024	August 2026	Advance Planning for 2021-23. Will share with JCAC later this year.
Camp Randall Stadium Renovation	UW Athletics	November 2020	October 2022	Design/Build team selection has ben completed. Will share with JCAC later this spring.
Chemistry Addition & Renovation	Letters & Science Chemistry Department	September 2018	Spring 2021 – Tower Spring 2022 - Renovation	In Construction. Steel erection, concrete pouring, going vertical. N. Mills Street closure thru June '20.
Curtis Pond Rehabilitation	UW Arboretum	January 2020	September 2020	Awarded to Integrity Grading & Excavation, Inc.
Engineering Drive Utilities	UW FP&M	March 2024	June 2025	Advance Planning for 2021-23.
Engineering Education/Research Building	College of Engineering	September 2023	December 2025	Adv. Planning for 2021-23. Will share w/JCAC this spring.
Field House Exterior Reno & South Plaza	UW Athletics	February 2020	December 2020	Bid awarded to JP Cullen. Mobilization March 2020.
Gordon Event Center Renovation & Add.	UW Housing	March 2022	January 2024	Requested for 2021-23 Capital Budget.
Gym/Nat Replacement	UW Recreation & Wellbeing	January 2021	December 2022	In Design Development. DRB #3 February 18, 2020
Helen C. White Renovation	UW Libraries	September 2023	December 2024	Advance Planning for 2021-23.
Ingraham Hall Addition	Letters & Science	December 2023	January 2026	Advance Planning for 2021-23.
Kohl Center Addition	UW Athletics	February 2021	March 2023	DRB #3 February 18, 2020 (recommended for approval) UDC March 11, 2020, Plan Commission March 23, 2020
L&S Academic Building	Letters & Science	November 2023	July 2025	Requested for 2021-23 Capital Budget
Lathrop Drive/Bascom Hill Utilities	UW FP&M	April 2019	December 2021	Multiple Phases. Park St. S. bound closure summer 2020
Libraries Off-Site Collection Facility (Verona)	UW Libraries	May 2022	September 2023	Advance Planning for 2021-23 is underway.
Linden Drive Parking Garage (Lot 62)	UW FP&M Trans Services	September 2019	December 2020	In Construction. Stair towers going vertical.
Lot 129/130 Reconstruction	UW FP&M Trans Services	June 2019	September 2019	Final landscape in spring 2020.
Meat Science and Muscle Biology	CALS	December 2016	November 2020	Phase 1 completed. Added funding for Phase 2 received.
MSC Recapitalization	Letters & Science	April 2023	July 2025	Advance Planning for 2021-23.
Music Hall Exterior Renovation	UW FP&M	March 2023	February 2025	Advance Planning for 2021-23.
N. Frances Street Parking Facility	UW FP&M	March 2023	December 2024	Advance Planning for 2021-23 soon underway
Primate Ctr. Emergency Generator	Letters & Science	February 2020	Summer 2020	Rebid delayed until further notice.
Science Hall Renovation	Nelson Institute	March 2023	February 2025	Advance Planning for 2021-23.
Sellery Hall Renovation & Addition	UW Housing	July 2020	August 2023	In Final Design and construction documents.
SERF Replacement (The Nick)	UW Recreational Sports	October 2017	October 2020	In Construction. Site work in progress.
South Campus Utility Project	UW FP&M	November 2018	June 2020	Street closure (N. Mills to N. Park) Mid-May to Mid-June
Vet Med Addition and Renovation	School of Vet. Medicine	April 2021	April 2023 – Addition July 2024 - Renovation	JCAC Recommendation presentation February 27, 2020.