

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital Central Sterile Elevator Addition	Materials Management & Facility Support Services	April 2023	August 2024	Construction of an exterior elevator addition for two (2) elevators between the C and D Modules on the East side of UH/CSC, connecting Central Sterile on 1 <sup>st</sup> Floor with the Surgical Platform on 3 <sup>rd</sup> Floor. Building foundations and enclosure nearly completed; Elevator installation in the Spring of 2024.
University Hospital Emergency Power Distribution Upgrades: Phase 4	Facility Support Services	July 2023	February 2024	Phase 4 is a small exterior addition to the CSC adjacent to the existing loading dock. Exterior construction is complete – waiting on electrical system components have arrived ahead of schedule and that work has started. Completion date has been moved up.
University Hospital D2 Module Addition	Clinical Services / Facility Support Services	Utilities work by July 2024; Building site by November 2024	November 2026	Board of Regents Approval December 2023; Program/planning work is complete and schematic design work is starting; Will be submitting to JCAC in January or February 2024.
University Hospital Emergency Power Distribution Upgrades: Phase 6	Facility Support Services	October 2023	July 2026	Last phase of this work for UH/CSC. Location for this equipment will be inboard to the existing hospital. Construction is anticipated to begin by October 2023 with final connection and live load activation by July 2026

Project Name	User Group	Estimated Construction	Project Name	User Group
University Hospital Emergency Department Improvements: Vertical Care Unit	Emergency Department/Clinical Services/Facility Support Services	January 2024	Summer 2024	Infill of space within the parking facility below AFCH to create a new, vertical care unit for the Emergency Department; Reconfiguration of ambulance drop-off and parking for ambulances; All work is contained within the confines of the structured parking facility and not visible to the exterior of the hospital.