#### WATER UTILITY BOARD

#### **CAPITAL PROJECTS MONTHLY REPORT**



Pete Holmgren, P.E. Chief Engineer

July 23, 2024





- PRESENTATION OVERVIEW:
  - 1. Actual Expenditures and Encumbrances Through June 2024
  - 2. Water Main Replacement Expense Depreciation Through June 2024
  - 3. Capital Project Updates:
    - Unit Well 19 Fe, Mn, Radium Treatment Facility
    - Unit Well 15 PFAS Treatment Facility
    - 2024 Cast In Place Pipe (CIPP)



## **2024 Actual Expenditures and Encumbrances (Through June):**

- Total of Actual Expenditures and Encumbrances: ~\$20,546,000
- April 2024 Actual Expenditures (~\$717,000):
  - 1. Facilities: ~\$63,000
    - Well 25 VFD Replacement; Well 15 PFAS Treatment; Well 19 Treatment
  - 2. Fleet/Other: ~\$17,000
    - Raise/Replace Hydrants; Citywide Controls/Instrumentation
  - 3. Pipelines: ~\$637,000
    - W Washington & South Henry; Hammersley Rd; East Wilson St & Doty St



## **2024 Water Main Expense Depreciation (Through June):**

- 2024 targeted spend amount: \$5,000,000
- Current estimated amount spent: ~\$3,972,000
- Remaining estimated amount for spend target: ~\$1,028,000
  - Starker Avenue / Doncaster Drive / Rutledge Street





#### Project Update: Well 19 Fe, Mn, Radium Treatment Facility

- Project Budget: \$9,088,000 (2024 Budget: \$8,116,000)
  - Current Status: Construction
    - Ongoing review of product submittals and requests for information
    - Coordination with MG&E for new gas line and temporary generator displacement
    - Finalization of site water main and hydrant installation
    - Regular meetings with contractor and engineering consultant

#### Upcoming:

Excavation and rock removal for building addition and backwash tank





## **Project Update: Well 15 PFAS Treatment Facility**

- Project Budget: \$5,943,000
  - Current Status: Construction
    - Removal and transportation of old air stripper equipment
    - Coordination of site access logistics

## Upcoming:

- Structural reinforcement of existing columns
- Removal/modification of current floor in the treatment room
- Ongoing meetings with consultant and contractor



## **Project Update: 2024 Cast In Place Pipe (CIPP)**


- June through August 2024
  - Current Status: Construction
    - Camera assessment in pipes, inserting pipe liners, curing, pressure testing
    - Maintenance of road/driveway access and temporary bypass piping


## Upcoming:

- Water quality testing, then service reinstatements
- Work on lining 4-inch water main
- Coordination with chip sealing contractor (City Engineering) for streets



#### **Project Update: 2024 Cast In Place Pipe (CIPP)**







# Questions / Comments?

**Contact Information:** 

Pete Holmgren

pholmgren@madisonwater.org