



Facilities Planning & Management

UNIVERSITY OF WISCONSIN-MADISON

Joint Campus Area Committee

University of Wisconsin-Madison Project Status Report

September 30, 2020

Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Completion	Current Status
Babcock Hall Renovation/Addition	CALS	May 2018	January 2022	In construction. Completion scheduled for January 2022.
Camp Randall Memorial Sports Ctr Renov	UW Athletics	May 2024	August 2026	Advanced Planning Study complete. Project on hold.
Camp Randall Stadium & Field House Renov	UW Athletics	November 2021	October 2023	South End Zone project. Design-Build. Project on hold.
Chemistry Addition & Renovation	Letters & Science Chemistry Department	September 2018	Spring 2021 – Tower Spring 2022 - Renovation	In construction. Completion scheduled for April 2022.
Curtis/Coyote Pond Rehabilitation	UW Arboretum	January 2020	Spring 2021	In construction. Planting fall '20/spring '21.
Engineering Drive Utilities	UW FP&M	March 2024	June 2025	Currently in advance planning for 2021-23 enumeration.
Engineering Education/Research Building	College of Engineering	September 2022	December 2024	Hiring AE to begin DD prior to enumeration.
Field House Exterior Renov & South Plaza	UW Athletics	February 2020	December 2020	Open – finishing up punch list items. Windows being installed.
Gordon Event Center Renovation & Add.	UW Housing	March 2022	January 2024	Project on hold for future consideration.
Gym/Nat Replacement	UW Recreation & Wellbeing	March 2021	December 2022	Abatement underway. Bids in October. Start in Feb. 2021.
Helen C. White Renovation	UW Libraries	September 2023	December 2024	Advanced Planning is nearing completion.
Ingraham Hall Addition	Letters & Science	December 2023	January 2026	Advanced Planning is complete.
Kohl Center Addition	UW Athletics	June 2021	November 2023	Bids in Feb. 2021.
L&S Academic Building	Letters & Science	November 2023	July 2025	Requested in 2021-23 Capital Budget. Begin design in Fall '20
Lakeshore Nature Preserve Master Plan	UW FP&M	Fall 2020	Winter 2021	In preplanning.
Lakeshore Path Limnology Bypass Bridge	UW FP&M	Summer 2020	Winter 2021	Advanced Planning done Fall '20. SD Complete winter '21.
Lathrop Drive/Bascom Hill Utilities	UW FP&M	April 2019	December 2021	Multiple Phases. Under construction.
Libraries Off-Site Collection Facility (Verona)	UW Libraries	May 2022	September 2023	Advance Planning is underway.
Linden Drive Parking Garage (Lot 62)	UW FP&M Trans Services	September 2019	December 2020	In Construction. Project completion mid-Novemeber . Linden Dr closed until 10/7. Observatory Dr. closed 10/8 - 10/19.
Meat Science and Muscle Biology	CALS	December 2016	November 2020	Finalizing equipment installations and punch list items.
MSC Recapitalization	Letters & Science	April 2023	July 2025	Advanced Planning will begin this fall.
Music Hall Exterior Renovation	UW FP&M	March 2023	February 2025	Advanced Planning will begin this fall for 21-23 biennium.
N. Frances Street Parking Facility	UW FP&M	March 2023	December 2024	Advanced Planning for 2023-2025 Capital Budget.
Near East Recreation Fields	RecWell	Summer 2020	Fall 2020	Advance Planning will complete in October.
RecWell Temporary Storage Shed	RecWell	September 2020	November 2020	Construction begins September 25.
Science Hall Renovation	Nelson Institute	March 2023	February 2025	Advanced Planning is in progress.
Sellery Hall Renovation & Addition	UW Housing	July 2020	August 2023	In construction. COVID-19 work delay.
SERF Replacement (The Nick)	UW Recreational Sports	October 2017	October 2020	Open. Substantial completion met.
Vet Med Addition and Renovation	School of Vet. Medicine	April 2021	June 2023 – Addition Dec. 2024 - Renovation	In Design Development preparing bid set plans. Bids in early 2021.
Willow Creek Landscape Master Plan	UW FP&M	Fall 2020	Spring 2021	Advanced Planning is in progress.
WIMR Loading Dock NIH Research Lab Reno	UW SMPH	August 2021	September 2022	In Design Development. Approved at DRB 9/15/20