



## Facilities Planning & Management

UNIVERSITY OF WISCONSIN-MADISON

### Joint Campus Area Committee University of Wisconsin-Madison Project Status Report May 28, 2020

Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Completion	Current Status
Babcock Hall Renovation/Addition	CALS	May 2018	January 2022	In Construction.
Camp Randall Memorial Sports Ctr Renov	UW Athletics	May 2024	August 2026	Advance Planning completed. Deferred until 2023-2025.
Camp Randall Stadium & Field House Renov	UW Athletics	November 2020	October 2022	
Chemistry Addition & Renovation	Letters & Science Chemistry Department	September 2018	Spring 2021 – Tower Spring 2022 - Renovation	In Construction. N. Mills St. opens July 17. W. Johnson St. (Charter to Mills), 2 lanes closed to June 16.
Curtis/Coyote Pond Rehabilitation	UW Arboretum	January 2020	September 2020	Project nearing 50% complete. On Schedule.
Engineering Drive Utilities	UW FP&M	March 2024	June 2025	Advance Planning for 2021-23.
Engineering Education/Research Building	College of Engineering	September 2023	December 2025	Advance Planning for 2021-23 is complete.
Field House Exterior Renov & South Plaza	UW Athletics	February 2020	December 2020	Exterior plaza work on schedule. Windows delayed.
Gordon Event Center Renovation & Add.	UW Housing	March 2022	January 2024	Requested for 2021-23 Capital Budget.
Gym/Nat Replacement	UW Recreation & Wellbeing	March 2021	December 2022	In Design Development. DRB final review on May 19, 2020
Helen C. White Renovation	UW Libraries	September 2023	December 2024	Advance Planning for 2021-23.
Ingraham Hall Addition	Letters & Science	December 2023	January 2026	Advance Planning for 2021-23.
Kohl Center Addition	UW Athletics	June 2021	November 2023	35% Design Review Plans Issued. Bids Feb. 2021.
L&S Academic Building	Letters & Science	November 2023	July 2025	Requested for 2021-23 Capital Budget.
Lathrop Drive/Bascom Hill Utilities	UW FP&M	April 2019	December 2021	Multiple Phases. N Park St, S. bound closed 5/26 from Langdon St. to Lathrop Dr. Opening in August.
Libraries Off-Site Collection Facility (Verona)	UW Libraries	May 2022	September 2023	Advance Planning for 2021-23 is underway.
Linden Drive Parking Garage (Lot 62)	UW FP&M Trans Services	September 2019	December 2020	In Construction. 60% of precast done; Linden Dr closes 5/28 – 8/12. Observatory Dr. closes mid-August to early Sept.
Meat Science and Muscle Biology	CALS	December 2016	November 2020	Phase 1 completed. Added funding for Phase 2 received.
MSC Recapitalization	Letters & Science	April 2023	July 2025	Advance Planning for 2021-23.
Music Hall Exterior Renovation	UW FP&M	March 2023	February 2025	Advance Planning for 2021-23.
N. Frances Street Parking Facility	UW FP&M	March 2023	December 2024	Advance Planning for 2021-23 in progress.
Near East Recreation Fields	RecWell	TBD	TBD	Advance Planning for 2021-23 in progress.
Primate Ctr. Emergency Generator	Letters & Science	February 2020	Summer 2020	Project is on hold.
RecWell Temporary Storage Shed	RecWell	May 2020	Summer 2020	Temp. storage shed ahead of Gym/Nat reconstruction
Science Hall Renovation	Nelson Institute	March 2023	February 2025	Advance Planning for 2021-23.
Sellery Hall Renovation & Addition	UW Housing	July 2020	August 2023	Out for bidding.
SERF Replacement (The Nick)	UW Recreational Sports	October 2017	October 2020	In Construction. W. Dayton Street repaved in June 2020.
South Campus Utility Project	UW FP&M	November 2018	June 2020	Final paving & site restoration being completed in May.
Vet Med Addition and Renovation	School of Vet. Medicine	April 2021	June 2023 – Addition Dec. 2024 - Renovation	In Design Development preparing 35% plans.