

Joint Campus Area Committee
February 23, 2023 Project Status Report
University of Wisconsin-Madison



Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Complete	Current Status
Ag Bulletin Utility Reconstruction (MC)	UW FP&M Physical Plant	April 2022	December 2022	Currently in construction. Restoration in Spring 2023
Babcock Hall Renovation/Addition (MT)	CALS	May 2018	December 2022	In DATCP license review. Full production April 3, 2023. Grand Opening April 13, 2023.
Bakke Recreation & Wellbeing Center (Gym/Nat) (BM)	UW Recreation & Wellbeing	March 2021	March 2023	In construction. <u>Construction camera</u> . Complete March 17, 2023.
L&S Biology Advanced Plan – Birdge Hall Advanced Plan (SU)	Letters & Science	Study Start January 2023	Draft Report March 2023	Advanced Plan Draft due March 2023. JCAC informational presentation 4/27/23.
Biotron & Old Meat Science Removal (MC)	CALS	August 2024	December 2024	Deconstruction late 2024. Biotron empty. Old Meat Science being vacated.
CALS Master Plan (SU)	CALS	Study Start Feb. 2022	Draft Report May 2023	Gap analysis and scenario planning phase. JCAC informational review in May 25, 2023 – 60% Report
Camp Randall Memorial Sports Ctr Renov (MB)	UW Athletics	Mid 2024	Mid 2026	Proposed \$300M PRSB + PR-Cash project. Replace Shell. Design/Build team selection in Q1 2023.
Camp Randall Videoboard Replacement (MC)	UW Athletics	November 2023	August 2024	Replacement of existing video board.
Campus Drive Path Extension Advanced Plan (JG)	UW Transportation	Study Start Sept. 2022	Draft Report Mid 2023	Study Farm Pl. to Babcock Dr. extension along Campus Dr.
Chemistry Addition & Renovation (MM)	Letters & Science Chemistry Department	September 2018	January 2022 - Tower April 2023 - Renovation	In Construction. N. Mills Street opening Spring 2023. Daniels building portion renovation underway.
Computer, Data & Information Sciences (CDIS) (BM)	Letters & Science	Demo: June 2022 Build: March 2023	Demo: February 2023 Build: April 2025	Phase 1 University Ave & Johnson Street traffic impacts implemented. Excavation beginning.
Dayton Street Parking Garage Advanced Plan (JG)	UW Transportation	Study Start Sept. 2022	Draft Report Mid 2023	Currently working with Levy Hall A/E team on planning.
Engineering Drive Utilities (SF)	UW FP&M	Spring 2024	Summer 2026	In Preliminary Design. Construction starts Q4 2023.
Engineering Education/Research Building (DR)	College of Engineering	Summer 2025	Summer 2028	SmithGroup/Continuum Architects. Schematic design planning.
Engineering Hall CBE Labs Renovation (DR)	College of Engineering	October 2022	October 2023	800 GSF/1-story addition SE corner. In construction.
Engineering Hall Mechanics Lab 1313 (DR)	College of Engineering	Spring 2023	Fall 2023	Design Development. South façade renovation for lab space.
Irving & Dorthy Levy Hall (L&S Academic Building) (SU)	Letters & Science	November 2023	April 2026	Preliminary Design. JCAC Recommendation 2/23/2023. ATT, MUFN fiber, Verizon
Kohl Center Addition (MC)	UW Athletics	April 2022	December 2024	Currently in construction. Steel arriving by rail car.
Lakeshore Nature Preserve Master Plan (RJ)	UW FP&M	July 2021	November 2022	In progress. <u>Project website</u> .
Lakeshore Nature Preserve Outreach Center (RJ)	UW FP&M	Study Start Sept. 2022	Final Report March 2023	Advanced Plan final draft. https://tinyurl.com/2986f5rt
Lakeshore Path Limnology Bypass Bridge (JG)	UW FP&M	December 2023	August 2024	Bridge alternatives in review prior to design development.
Lathrop Drive Bid Pack 4 Utility (MC)	UW FP&M Physical Plant	May 2022	June 2023	Construction complete, site restoration in Spring 2023 after graduation.
Material Science Engineering (DR)	College of Engineering	Summer 2023	Fall 2023	Remove 1974 and 1995 additions. JCAC presentation 1/26/23.
Mechanical Engineering (DR)	College of Engineering	Spring 2022	Spring 2023	Paused for winter, start up in spring. Power washing, tuckpointing, new terra cotta.
Near East Recreation Fields (RJ)	UW Recreation & Wellbeing	June 2023	July 2024	Schematic Design, preparing for DRB. City meeting week of 1/27/23
Sellery Hall Renovation & Addition (DR)	UW Housing	July 2020	September 2023	In Construction. Building occupied during construction.
Sellery Hall Utility Project (SF)	UW FP&M	May 2021	December 2022	Construction complete, site restoration in Spring 2023.
South Campus Utility Project (SF)				Dayton St. @
Student Affairs Master Plan (SU)	Student Affairs	Study Start Nov. 2022	Draft Report August 2023	JCAC presentation anticipated for 8/24/23.
University Bay Fields Advanced Plan	UW Recreation & Wellbeing	March 2023	July 2023	Initiation. VOSH coordination forthcoming.
Vet Med Addition and Renovation (DR)	School of Vet. Medicine	July 2021	June 2023 – Addition Dec. 2024 - Renovation	In Construction. <u>Construction camera</u> . Horse Arena starting February 2023.
West Campus Innovation District Planning (AW)	UW FP&M	July 2022	September 2023	Project website: https://www.vc.wisc.edu/realestate/ JCAC presentation 2/23/23.
WIMR Loading Dock NIH Research Lab Reno (SF)	UW SMPH	January 2022	June 2023	Currently in construction.