



**Facilities Planning
& Management**
UNIVERSITY OF WISCONSIN-MADISON

**Joint Campus Area Committee
University of Wisconsin-Madison Project Status Report**
March 13, 2019

Project Name	User Group	Estimated Construction Start	Estimated Completion Date	Current Status
WIMR West Wedge	SMPH	March 2018	September 2019	In construction.
Lot 129/130 Reconstruction	UW FP&M Trans Services	May 2019	September 2019	Construction docs are out for bid.
UW Houses Renovations	UW Housing	May 2019	August 2019	Working on roofing repairs/replacement project.
Lot 76 Sanitary Lift Station	FP&M	October 2017	December 2018	In construction. Finishing up with site work in Spring 2019.
McClimon Soccer Field Turf Repl.	UW Athletics	May 2019	June 2019	Out for bid.
Vet Med Expansion	School of Vet. Medicine	January 2020	March 2022	Awaiting enumeration in the 2019-21 Capital Budget.
Gym/Nat Replacement	UW Recreational Sports	May 2020	May 2022	Awaiting enumeration in the 2019-21 Capital Budget.
Linden Drive Parking Garage (Lot 62)	UW FP&M Trans Services	May 2019	January 2021	Action from this meeting; recommendation to UW DRB.
Meat Science and Muscle Biology	CALS	December 2016	July 2019	In construction. Grand opening in September 2019.
Elm Drive Sanitary Lift Station	FP&M	May 2018	October 2018	In construction. Site restoration in Spring 2019.
Babcock Hall Renovation/Addition	CALS	May 2018	October 2020	In construction.
Camp Randall South End Zone	UW Athletics	November 2020	October 2021	Awaiting enumeration in the 2019-21 Capital Budget.
UW Field House Renovations	UW Athletics	February 2020	December 2020	Informational presentation at this meeting.
UW Field House South Plaza	UW Athletics	February 2020	December 2020	Informational presentation at this meeting.
Engineering Hall Structures Lab	College of Engineering	September 2017	July 2019	In construction. Reconstruction of bearing wall is underway.
Chemistry Addition & Renovation	L&S Chemistry Department	September 2018	March 2022	Gross demolition is underway.
Hoofers Boat Dock and Deck Repl.	Hoofers Sailing Club	September 2018	May 2019	In construction.
Limnology Sanitary Lift Station	FP&M	April 2019	August 2019	Out for bid.
SERF Replacement (The Nick)	UW Recreational Sports	October 2017	October 2019	In construction.
Hamel Music Center	School of Music	February 2017	April 2019	In construction. Grand opening Fall 2019.
Witte Hall Renovation & Addition	UW Housing	March 2017	September 2019	In construction.
Sellery Hall Renovation & Addition	UW Housing	TBD	TBD	Awaiting enumeration in the 2019-21 Capital Budget.
Kohl Center Addition	UW Athletics	May 2020	October 2022	Awaiting enumeration in the 2019-21 Capital Budget.
Charter Street Utility Upgrades	UW FP&M	Fall 2018	Spring 2019	Completing construction.
South Campus Utility Project	UW FP&M	April 2019	December 2019	Final construction docs. (W. Dayton St. from Charter to Park.)
Primate Ctr. Emergency Generator	Letters & Science	February 2019	July 2019	In design development.
Curtis Pond Rehabilitation	UW Arboretum	May 2019	September 2019	In design development.