

Joint Campus Area Committee University of Wisconsin-Madison Project Status Report

September 11, 2019 REV

Project Name	User Group	Estimated	Estimated	Current Status
		Construction Start	Completion Date	
Babcock Hall Renovation/Addition	CALS	May 2018	March 2021	In construction.
Camp Randall South End Zone	UW Athletics	November 2020	October 2022	In Pre-design
Chemistry Addition & Renovation	L&S Chemistry Department	September 2018	Spring 2021	Steel erection, concrete pouring, going vertical.
Curtis Pond Rehabilitation	UW Arboretum	December 2019	Summer 2020	In Final Design.
Elm Drive Sanitary Lift Station	FP&M	May 2018	Summer 2019	Complete.
Engineering Hall Structures Lab	College of Engineering	September 2017	June 2019	Substantially complete.
Gym/Nat Replacement	UW Recreational Sports	January 2021	December 2022	In Design Development.
Hamel Music Center	School of Music	February 2017	August 2019	Grand opening in October 25-27, 2019
Hoofers Boat Dock and Deck Repl.	Hoofers Sailing Club	September 2018	July 2019	Complete.
Kohl Center Addition	UW Athletics	February 2021	March 2023	In Design Development
Lathrop Drive/Bascom Hill Utilities	UW FP&M	April 2019	Decebmer 2021	Multiple Phases.
Limnology Sanitary Lift Station	FP&M	April 2019	Spring 2020	In construction.
Linden Drive Parking Garage (Lot 62)	UW FP&M Trans Services	September 2019	December 2020	Construction kick-off meeting this week.
Lot 76 Sanitary Lift Station	FP&M	October 2017	Spring 2020	Finishing up with site work in Spring 2020.
Lot 129/130 Reconstruction	UW FP&M Trans Services	June 2019	September 2019	Final punch list.
McClimon Soccer Field Turf Repl.	UW Athletics	May 2019	August 2019	Substantially complete.
Meat Science and Muscle Biology	CALS	December 2016	November 2020	Phase 1 completion.
Primate Ctr. Emergency Generator	Letters & Science	February 2020	Summer 2020	Rebids this winter.
Sellery Hall Renovation & Addition	UW Housing	July 2020	August 2023	Recommendation Presentation tonight.
SERF Replacement (The Nick)	UW Recreational Sports	October 2017	December 2019	In construction. Site work in progress.
South Campus Utility Project	UW FP&M	November 2018	November 2019	In construction. Charter St. to Park St.
UW Field House Renovations	UW Athletics	February 2020	December 2020	In Final Design.
UW Field House South Plaza	UW Athletics	February 2020	December 2020	In Final Design.
Vet Med Expansion	School of Vet. Medicine	January 2020	March 2022	In Design Development.
WIMR West Wedge	SMPH	March 2018	September 2019	Final punch list.
Witte Hall Renovation & Addition	UW Housing	March 2017	September 2019	Complete.