

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital New Clinics Entry / Front Entrance Drive	Ambulatory Services & Facility Support Services	July 2021	Assisted Parking/Valet Facilities will open by March 18, 2022; Dedicated staff entry will open by April 15, 2022; New clinics entry will re-open by May 6, 2022; Construction Complete by September 6, 2022	Phase 1, 2, 3 and 4 are complete – Assisted parking lane is open; Assisted Parking/Valet services will now re-open by March 18 (COVID permitting); Opening of new dedicated staff entry is delayed by 1 month (supply chain issues) and will now open by April 15; Work under the front canopy for concrete refinishing and ceiling work will resume in March 2022.
University Hospital Front Entry Drive Wayfinding Signage	Facility Support Services	March 2022	August 2022	New entrance and wayfinding signage on the front entry drive for University Hospital from Highland Avenue. Concrete foundations will be installed beginning in March/April; installation of the signage structures follows in May/June; sign faces complete by August.
University Hospital Exterior Monumental Signage Replacement	Facility Support Services	April 2022	April 2022	Replacement of the internally lit monumental signage on the front façade of UH, and at the entry drive.
University Hospital Emergency Power Distribution Upgrades: Phase 5	Facility Support Services	July 2021	July 2022	Phase 5 (was advanced ahead of Phase 4 due to the Transplant Clinic Project) is included with the New Clinics Entry project, and all work is inboard to the hospital. This work is progressing and is still on schedule to be complete by July 2022.

<p>University Hospital Emergency Power Distribution Upgrades: Phase 4</p>	<p>Facility Support Services</p>	<p>July 2022</p>	<p>July 2023</p>	<p>Phase 4 will be a small exterior addition to the CSC, adjacent to the recently completed Fire Command Center. Construction is scheduled to begin in July 2022 and be completed by July 2023. <b><i>Anticipating JCAC presentation in March or April and Campus DRB in the following month.</i></b></p>
<p>University Hospital Central Sterile Elevator Tower</p>	<p>Materials Management &amp; Facility Support Services</p>	<p>July 2022</p>	<p>July 2023</p>	<p>Construction of an exterior elevator tower for two (2) elevators between the C and D Modules on the East side of UH/CSC, connecting Central Sterile on 1<sup>st</sup> Floor with the Surgical Platform on 3<sup>rd</sup> Floor. <b><i>Anticipating JCAC presentation in March or April and Campus DRB in the following month.</i></b></p>