#### WATER UTILITY BOARD

#### **CAPITAL PROJECTS MONTHLY REPORT**



Pete Holmgren, P.E. Chief Engineer

October 22, 2024





- PRESENTATION OVERVIEW:
  - 1. Actual Expenditures and Encumbrances Through September 2024
  - 2. Water Main Replacement Expense Depreciation Through September 2024
  - 3. Capital Project Updates:
    - Unit Well 19 Fe, Mn, Radium Treatment Facility
    - Unit Well 15 PFAS Treatment Facility
    - Unit Well 12 Reconstruction



#### **2024 Actual Expenditures and Encumbrances (Through September):**

- Total of Actual Expenditures and Encumbrances: ~\$22,575,000
- September 2024 Actual Expenditures (~\$587,000):
  - 1. Facilities: ~\$189,000
    - Wells 15 & 19 Treatments; Well 29 Roof; Olin Ave. Conference Room
  - 2. Fleet/Other: ~\$72,000
    - New F150 Lightning (Truck), Raise/Replace/Move Hydrants
  - 3. Pipelines: ~\$326,000
    - Stevens Street Resurfacing; Lake Mendota Drive Reconstruction



#### **2024 Water Main Expense Depreciation (Through September):**

- 2024 targeted spend amount: \$5,000,000
- Current estimated amount spent: OVER \$5,000,000
- Target is estimated to have been met for 2024



#### **Project Update: Well 19 Fe, Mn, Radium Treatment Facility**

- Project Budget: \$9,088,000 (2024 Budget: \$8,116,000)
  - Current Status: Construction
    - Concrete work for backwash tank and building additions, water-tightness testing
    - Site backfill, generator replacement and gas/electrical service upgrades
    - Pay request #1 under review
    - Completed consultant contract extension through 2025

#### Upcoming:

Facility shutdown (October); preparation of work on and inside existing building





### **Project Update: Well 15 PFAS Treatment Facility**

- Project Budget: \$5,943,000
  - Current Status: Construction
    - Steel beam installation work
    - Cleaning and preparation for underground tank reconstruction
    - Structural review and inspection
    - Wall demolition (ground-level) for new openings
  - Upcoming:
    - Additional site meetings with consultant and contractor



#### **Project Update: Well 12 Reconstruction**

- Project Budget: \$4,800,000
  - \$800,000 in 2025 (thru 2027) for design/consultant services
    - SEH, Inc. to act as consultant (also completed original design plans and specifications)
  - \$4,000,000\* in 2026 (thru 2027) for construction
    - \*Assumes no changes to water storage at site

#### Project Scope:

- Review output of current 2-zone configuration, evaluate water storage
- Update, review, re-certify plans and specifications originally completed and approved in 2017
- Re-permitting (DNR, PSC, Zoning, etc.)
- Final estimating, bidding, and contract administration
- Construction coordination



### **Project Update: Well 12 Reconstruction (cont.)**


- Project Goals:
  - Update and complete the work that was designed between 2015 and 2017
  - Increase operational flexibility between west side pressure zones; redundancy with a 2<sup>nd</sup> pump
  - Completely new building to include chemical feed rooms, deep well piping, and replacement of site piping
  - Total replacement and modernization of electrical and control systems



### **Project Update: Well 12 Reconstruction (cont.)**









### **Project Update: Well 12 Reconstruction (cont.)**







# Questions / Comments?

**Contact Information:** 

Pete Holmgren

pholmgren@madisonwater.org