

| Project Name (alpha order) | User Group | Est. Construction Start | Est. Substantial Complete | Current Status |
|---|------------------------|-------------------------|---------------------------|--|
| Bus Shelters (GM) | UW Transportation | Fall 2023 | Spring 2025 | Shelter relocations and Metro redesign. Updates to be provided for JCAC in early fall. |
| Camp Randall Sports Center Replacement (MC) | UW Athletics | Winter 2024 | Late 2027 | In Schematic Design. Design Review Board 7/16/24. |
| Campus Utility and Energy Study (JG) | UW U&EM | Study Start 12/1/2023 | Study End 12/1/2024 | Study options to reduce district energy system GHG emissions while maintaining system reliability, efficiency, and safety. |
| Engineering Drive Utilities (SF) | UW FP&M | 7/18/2024 | Summer 2026 | JCAC 2/21/23. Currently out for bid. Construction Q4 2023. Removal of Maquina Fountain August 2024. |
| Engineering Education/Research Building (DR) | College of Engineering | Spring 2025 | Summer 2027 | JCAC recommendation 1/22/24, DRB #4 approval 3/19/24. Funding approved AB 775 3/6/24. Demo of 1410 Eng. Dr. starting Fall 2024 |
| EV Infrastructure Study-Fleet (JG) | UW Transportation | Study Start Dec. 2023 | Study End Sept. 2024 | Infrastructure planning to electrify campus fleet vehicles. |
| Fluno Center (GM) | UW Transportation | 9/23/2024 | 7/24/2024 | Parking garage renovation + roof membrane replacement. Summer north sidewalk closure. |
| Irving & Dorthy Levy Hall (L&S Building) (CW) | Letters & Science | 2/24/2024 | 6/26/2024 | Demo buildings in progress. W. Johnson St. lane closure. Clymer Ct. closed for project duration. Lane closures on Park Street fall 2024. |
| Kohl Center Addition (MC) | UW Athletics | 4/22/2024 | 1/25/2024 | Currently in construction, interior work. Landscaping areas being installed along bike path. |
| Lakeshore Nature Preserve Frautschi Center (SU) | UW FP&M | Spring 2025 | Summer 2026 | Request for A/E and Schematic Design in progress. Anticipate DRB/JCAC Aug or Sept. |
| Lakeshore Path – Pre-Design Plan (GM) | UW FP&M | Study Start Mar. 2024 | Study End Oct 2024 | Considering stormwater, security, and safety improvements. Public engagement meeting on 7/16 at Memorial Union. |
| Lakeshore Path Limnology Bypass (MT) | UW FP&M | 10/24/2024 | 6/25/2025 | Landside path south of Limnology Building. Design Development in progress. |
| Lifesaving Station Erosion Control #23F4X (MT) | UWPD | 5/25/2024 | 10/25/2024 | Slope stabilization, dredging, seawall & breakwater repair. Awaiting A/E proposal to begin pre-design activities. |
| Lot 67 Solar Study (MT) | UW Transportation | Study Start Fall 2023 | 5/25/2024 | Feasibility study to implement solar PV on roof of parking deck. DRB 2/20/24. Final Draft in review currently. |
| LVM (Elvehjem) Façade Repair (ME) | UW FP&M | 3/23/2024 | 10/24/2024 | Facade stone removal and rebuilding in process. |

| Project Name (alpha order) | User Group | Est. Construction Start | Est. Substantial Complete | Current Status |
|---|---------------------------|-------------------------|--|---|
| Material Science Engineering (DR) | College of Engineering | 11/23/2024 | 5/24/2024 | Remove 1974 and 1995 additions. Temporary façade wrap. |
| Morgridge Hall- Computer, Data & Information Sciences (CDIS) - (BM) | Letters & Science | 3/23/2024 | May of 2025 | Steel complete. Orchard closed. U-Ave and W. Johnson Street lane closures. Begin BRT station construction 5/13/2024. |
| Near East Play Fields (RJ) | UW Recreation & Wellbeing | 5/24/2024 | Spring 2025 | Parisi construction is working on site, excavation, concrete storm trap sections will be delivered to campus in the coming month or two on semi-trucks. |
| Observatory Drive Hairpin (SF) | UW FP&M | Early May 2024 | Mid August 2024 | Stone Wall tuckpointing and minor road work. |
| Observatory Hill Sidewalk Re-alignment (MH) | UW FP&M Physical Plant | Study Start May 2023 | Study End Spring 2024 | Study is complete. Will use to submit for a small project for Fall '24 or spring '25 construction |
| South Campus Utility Project #15K1F-01 (SF) | UW FP&M Physical Plat | 7/23/2024 | 7/31/2024 | Excavation for utilities under N. Park St & W. Dayton St. Roads may reopen in late July. |
| South Central Utility Project (MH) | UW FP&M Physical Plant | Spring 2026 | Fall 2027 | North side of U-Ave from N. Charter Street to Henry Mall. |
| Steenbock Library Active Learning Space (SU) | Libraries | Study April 2024 | Report Fall 2024 | Accessible access to first floor via east courtyard. Ramp is anticipated to be removed from scope due to review of the elevator code. No exterior work and likely no review by DRB. |
| Student Affairs Framework Plan (SU) | Student Affairs | Study Start Nov. 2022 | Draft Report Summer 2024 | DRB presentation July 16th, JCAC on July 25th. |
| Vet Med Addition and Renovation (DR) | School of Vet. Medicine | 7/21/2024 | June 2024 – Addition, August 2025 Reno | VetMed North open June 2024. VetMed South renovation complete February 2025. Arena open Summer 2025. |
| Vilas Hall Accessibility Improvement (CW) | School of Education | 6/25/2025 | 9/26/2026 | DRB conditional approval 3/19/24. Elevtors will start in June of 2025. Due noise, the ramp portion will start in summer 2026 and be complete by fall 2026. |
| WIMR East Wedge Project (MW) | SMPH | 6/25/2024 | 12/26/2024 | In Schematic Design. City+VOSH. DRB Auust, JCAC & August 2024. |
| Campus Construction Impacts to travel - MAP | All | Ongoing | Ongoing | https://transportation.wisc.edu/construction/ |
| | | | | |