

Joint Campus Area Committee
August 24, 2023 Project Status Report
University of Wisconsin-Madison



Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Complete	Current Status
STUDENT MOVE-IN START OF ACADEMIC YEAR				Sunday, August 27, 2023 – Friday, September 1, 2023 Wednesday, September 6, 2023
26 N. Charter Street	UW FP&M	July 2023	Winter 2023	Potential temporary Physical Plant storage facility.
Biotron & Old Meat Science Removal (MC)	CALS	August 2025	June 2026	Abatement and deconstruction late 2024. Lift station removal.
Bus Shelters	UW Transportation	Fall 2023	Spring 2025	Shelter relocations to accommodate Metro redesign & BRT.
Campus Utility and Energy Study	UW U&EM	Study Start Sept 2023	Study End October 2024	Climate action plan around resiliency, decarbonization, etc.
Camp Randall Memorial Sports Ctr Renov (MB)	UW Athletics	Fall 2024	Mid 2026	Proposed \$285M PRSB + PR-Cash project. Replace Shell. Design/Build team selection August – under contract by Sept.
Computer, Data & Information Sciences (CDIS) (BM)	Letters & Science	Build: March 2023	Build: April 2025	Bike/Pedestrian lane being monitored for conflicts. November U-Ave traffic changes. W Johnson BRT impacts Spring 2024.
Engineering Drive Utilities (SF)	UW FP&M	December 2023	Summer 2026	JCAC 2/21/23. In Preliminary Design. Construction Q4 2023.
Engineering Education/Research Building (DR)	College of Engineering	Summer 2025	Summer 2028	DRB #2 7/18/23. JCAC Informatinoal 7/27/23. CoE Master Plan Update underway to address zoning amendment process.
Engineering Hall CBE Labs Renovation (DR)	College of Engineering	October 2022	October 2023	800 GSF/1-story addition SE corner. In construction.
EV Infrastructure Study	UW Transportation	Study Start Sept 2023	Study End March 2024	Infrastructure planning to electrify campus fleet vehicles.
LVM (Elvehjem) Façade Repair (SU)	UW FP&M	March 2023	September 2024	Facade stone removal in process.
Irving & Dorthy Levy Hall (L&S Building) (SU)	Letters & Science	December 2023	April 2026	Bid mid-October. Master Plan Amendment recommendation JCAC 7/27/23. Plan Commission 8/28/23. Council 9/5/23.
Kohl Center Addition (MC)	UW Athletics	April 2022	January 2025	Currently in construction.
Lakeshore Nature Preserve Outreach Center (RJ)	UW FP&M	Study Start Sept. 2022	Final Report August 2023	Advanced Plan in Progress.
Lakeshore Path Limnology Bypass Bridge (JG)	UW FP&M	Late 2024	Late 2025	South alternative schematic design currently in progress.
Lakeshore Path – Advanced Plan (JG)	UW FP&M	Summer 2023	Spring 2024	Considering stormwater, security, and safety improvements.
Lifesaving Station Erosion Control #23F4X (MT)	UWPD	May 2025	October 2025	Slope stabilization, dredging, seawall & breakwater repair.
Linden - Charter Utility Corridor (MT)	UW FP&M Physical Plant	June 2023	May 2024	Linden complete closure west of Babcock for two weeks, date TBD. NB Charter will be open this week.
Material Science Engineering (DR)	College of Engineering	November 2023	Spring 2024	Remove 1974 and 1995 additions. Temporary façade wrap.
Memorial Union (BB)	Wisconsin Union	March 2023	Fall 2023	Material lift installation complete. On schedule for completion.
Music Academic Study (Hamel Phase 2) (MB)	School of Music	Study Start July 2023	Study End Spring 2024	Potential building north of Hamel per 2015 CMP.
Near East Play Fields (RJ)	UW Recreation & Wellbeing	June 2023	July 2024	Design Development. JCAC #2 3/23/2023. DRB#2 3/21/2023. EIA PIM 3/27/2023. Bid posting in September.
Observatory Hill Sidewalk Re-alignment/Removal	UW FP&M Physical Plant	Study Start May 2023	Study End Fall 2023	Path removal/ realignment near effigy mounds/Ag Hall.
Sellery Hall Renovation & Addition (DR)	UW Housing	July 2020	September 2023	Site restoration. Ready for students.
South Campus Utility Project #15K1F-01 (MT)	UW FP&M Physical Plat	July 2023	June 2024	Intersection of N. Park St. & W. Dayton St. W. Dayton to be WB during move-in (8/27 – 9/3). Buses switch to Johnson Street.
School of Music Academic Building Study	UW SoM	Spring 2023	Winter 2023	Replacement of 432 N. Lake Street (Extension Building).
SoE Kinesiology New Building Study	School of Education	Study Start June 2023	Study End November 2023	Pre Design for potential Kinesiology building east of Bakke.
Spring Street Parking Structure Study (MH)	UW Transportation	Study Start July 2023	Study End Spring 2024	Potential development per 2015 Campus Master Plan
Student Affairs Master Plan (SU)	Student Affairs	Study Start Nov. 2022	Draft Report Nov. 2023	JCAC presentation anticipated for 10/26/23.
Vet Med Addition and Renovation (DR)	School of Vet. Medicine	July 2021	March 2024 – Addition Feb. 2025 - Renovation	In Construction. <u>Construction camera</u> . Horse Arena in progress. Bike path open start of class 9/6/23
West Campus Innovation District Planning (AW)	UW FP&M	Fall 2022	December 2023	Project website: https://www.vc.wisc.edu/realestate/
WIMR Loading Dock NIH Research Lab Reno (SF)	UW SMPH	January 2022	August 2023	Complete.