Joint Campus Area Committee

October 27, 2022 Project Status Report University of Wisconsin-Madison



Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Complete	Current Status
Ag Bulletin Utility Reconstruction	UW FP&M Physical Plant	April 2022	December 2022	Currently in construction. Restoration in Spring 2023
Babcock Hall Renovation/Addition	CALS	May 2018	December 2022	CDR Addition being occupied. Equipment installation.
Bakke Recreation & Wellbeing Center (Gym/Nat)	UW Recreation & Wellbeing	March 2021	February 2023	In construction. Construction camera.
Bascom Hill Utility Phase 2	UW FP&M Physical Plant	April 2019	December 2022	Currently in construction. Restoration in Spring 2023
Birge Hall Advance Plan – L&S Biology Advanced	Letters & Science	September 2021	March 2023 – Draft Report	Advanced Plan Draft due in March 2023. JCAC presentation.
Plan				April 2023
Biotron & Meat Science Removal	CALS	August 2024	December 2024	Deconstruction late 2024
CALS Master Plan	CALS	May 2022	May 2023 – Draft Report	Facility assessment phase. JCAC informational review in March 2023 – 60% Report
Camp Randall Memorial Sports Ctr Renov	UW Athletics	TBD	TBD	Proposed \$300M PRSB + PR-Cash project. Replace Shell.
Campus Drive Path Extension Advanced Plan	UW Transportation	TBD	TBD	Study Farm Pl. to Babcock Dr. extension along Campus Dr.
Chemistry Addition & Renovation	Letters & Science	September 2018	January 2022 - Tower	In Construction. N. Mills Street opening January 2023. Daniels
	Chemistry Department		February 2023 - Renovation	building portion renovation underway.
Computer, Data & Information Sciences (CDIS)	Letters & Science	Demo: June 2022	Demo: December 2022	Deconstruction ongoing, Service Building has been removed.
		Build: January 2023	Build: December 2024	Bidding currently underway for new construction.
Dayton Street Parking Garage Advanced Plan	UW Transportation	TBD	TBD	Currently meeting with stakeholders.
EHS/30 East Campus Mall Site Utility	UW FP&M Physical Plant	May 2022	December 2022	Currently in construction.
Engineering Drive Utilities	UW FP&M	Spring 2024	Summer 2026	In Preliminary Design.
Engineering Education/Research Building	College of Engineering	Summer 2025	Summer 2028	Start November 2022, \$300M building. Continuum Architects.
Engineering Hall CBE Labs Renovation	College of Engineering	October 2022	October 2023	At DRB on 9/20/22. >800 GSF/1-story addition SE corner.
Engineering Hall Mechanics Lab 1313	College of Engineering	Spring 2023	Fall 2023	Design Development. South façade renovation for lab space.
Kohl Center Addition	UW Athletics	April 2022	December 2024	Currently in construction.
Lakeshore Nature Preserve Master Plan	UW FP&M	July 2021	November 2022	In progress. Project website.
Lakeshore Nature Preserve Outreach Center	UW FP&M	2024	2025	Advanced Plan in Progress. Website coming soon. First PIM:
				November 1, 2022. 7pm, Union South, TITU
Lakeshore Path Limnology Bypass Bridge	UW FP&M	December 2023	August 2024	Working through design development.
Lathrop Drive Bid Pack 4 Utility	UW FP&M Physical Plant	May 2022	November 2022	Currently In Construction.
Levy Hall (L&S Academic Building)	Letters & Science	November 2023	April 2026	Preliminary Design- December 2022. JCAC informational
				presentation tonight. DRB-2 and City DAT October 2022.
Material Science Engineering	College of Engineering	Summer 2023	Fall 2023	In preliminary Design – Remove 1974 and 1995 additions.
Mechanical Engineering	College of Engineering	Spring 2022	Spring 2023	In progress. Power washing, tuckpointing, new terra cotta.
Near East Recreation Fields	UW Recreation & Wellbeing	June 2023	July 2024	Design Development in progress.
Red Gym Exterior Envelope Renovation	Student Life	May 2023	TBD	A/E contract awarded, project is in preliminary design.
Sellery Hall Renovation & Addition	UW Housing	July 2020	September 2023	In Construction. Building occupied during construction.
Sellery Hall Utility Project	UW FP&M	May 2021	December 2022	Phase 2 in progress. Staged to allow Amazon access.
Vet Med Addition and Renovation	School of Vet. Medicine	July 2021	June 2023 – Addition	In Construction. Construction camera.
			Dec. 2024 - Renovation	
West Campus Innovation District Planning	UW FP&M	July 2022	September 2023	Project website: https://www.vc.wisc.edu/realestate/
WIMR Loading Dock NIH Research Lab Reno	UW SMPH	January 2022	March 2023	Currently in construction.