

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
University Hospital Central Sterile Elevator Addition – between C & D Modules on the East side of UH/CSC	Materials Management & Facility Support Services	April 2023	August 2024	Building foundations are complete; Building enclosure completion expected by April. Interior construction will continue through August. Elevators and service will go live by end of August 2024.
University Hospital Emergency Department Improvements: Vertical Care Unit	Emergency Department/Clinical Services/Facility Support Services	March 2024	September 2024	Infill of space within the parking facility below AFCH to create a new, vertical care unit for the Emergency Department; Bids received by February; Construction will begin in March 2024.
University Hospital D2 Module Addition	Clinical Services / Facility Support Services	Site preparation begins April 2024; Site utilities work May 2024; Building foundations May – June 2024	Substantial Completion by April 2026; Go-live by July 2026	Board of Regents Approval was obtained in December 2023; JCAC recommendation to Campus Design Review Board was obtained in January 2024; Presentation to Campus Design Review Board February 20, 2024. Conditional approval was granted in March 2024. Submission to the Village of Shorewood Hills Plan Commission in May. Enabling work has started in and around the project site.