

March 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21 Update meeting with Engineering at 1:00 CCB room 115.	22	23	24 KK to advertise notice in paper and on the 31st	25
26	27	28	29	30	31 Eric Boswell to send moving scope to KK so she can include it in the demand star site.	

April 2017

Sunday		Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
							1
2		3 ^{KK} post information in paper for ACM, and relocation bids.	4	5	6	7 Second advertising for ACM	8 First advertising Relocation
9		10	11	12	13	14	15 Second advertising Relocation
16 Easter Sunday		17	18	19	20	21	22
23	30	24 ^{Bids due}	25	26 ^{Pick} Contractors; send contract	27	28 ^{ACM} Contractor to submit 2 week notice to DNR. EB to notify tenants.	29

May 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1	2	3 KK to submit resolutions to CDA	4	5	6
7	8	9	10	11 CDA Board: KK to discuss resolutions for the ACM, moving & contract over \$25K	12 Electrician turn on power-5:00 ACM abatement starts for ½ of Hallway	13
14 ACM abatement ends ½ hallway	15 Electrician turn on temp. power. Engineering to start storm work-one wk	16	17	18	19 Electrician turn on power-5:00 ACM abatement starts for ½ of Hallway	20
21 ACM abatement ends ½ hallway	22 Electrician turn on power. Engineering-Grading starts-one week	23 Rebuild Commences for Hallway.	24	25	26	27
28	29 Memorial Day	30	31			

June 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1	2 Move Dane County to North Building	3
4	5 Prep Work for ACM abatement-all week for Dane County Space.	6	7	8	9	10
11	12	13	14	15	16	17
18 Father's Day	19	20	21 ACM abatement Dane County Space-4 to 6 weeks	22	23	24
25	26	27	28	29	30	

July 2017

Sunday		Monday		Tuesday	Wednesday	Thursday	Friday	Saturday
								1
2		3		4 Independence Day	5	6	7	8
9		10		11	12	13	14	15
16		17		18	19	20	21	22
23	Rebuild Dane County- 4 weeks 30	24	31	25	26	27	28 ACM abate ends Dane County	29

August 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1 Engineering- concrete curb, gutter and fixing any cracks in steps near crawl space.-	2	3	4	5
6	7	8	9	10	11	12
13	14	15 Engineering- Concrete work ends	16	17 Engineering-Asphalt work	18	19
20	21 Tilsen Roof Work starts over Dane County- estimate 3 to 4 weeks	22	23	24	25 ACM rebuilding for Dane County Ends	26
27	28	29	30	31		

September 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1	2
3	4 Labor Day	5	6	7	8 Move Dane County back	9
10	11	12	13	14 Roof done over Dane County	15 Move Public Health to North Building.	16
17	18 Prep Work for ACM abatement- all week for Public Health Space.	19	20	21	22	23
24	25 ACM abatement Public Health Space-3to 4 weeks	26	27	28	29	30

October 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20 ACM abate ends Public Health	21
22	23 Rebuild Public Health-4 weeks	24 Tilsen Roof Work starts over Dane County- estimate 3 to 4 weeks	25	26	27	28
29	30	31 Halloween				

November 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1	2	3	4
5 Daylight Savings Ends	6	7	8	9	10	11 Veterans Day
12	13	14	15	16	17	18
19	20	21	22	23 Thanksgiving	24 Move Public Health back.	25
26	27	28	29	30		

December 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1	2
3	4	5	6	7	8	9
10	11	12 Hanukkah	13	14	15	16
17	18	19	20	21 Winter Begins	22	23
24	New Year's Eve 31	25 Christmas Day	26 Kwanzaa	27	28	29
					30	