

## Joint Campus Area Committee University of Wisconsin-Madison Project Status Report

October 29, 2020

Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Completion	Current Status
Ag Dean's Residence	UW Conference Centers	August 2021	July 2022	A/E hired. In Pre-Design.
Babcock Hall Renovation/Addition	CALS	May 2018	January 2022	In construction. Completion scheduled for January 2022.
Camp Randall Memorial Sports Ctr Renov	UW Athletics	May 2024	August 2026	Advanced Planning Study complete. Project on hold.
Camp Randall Stadium & Field House Renov	UW Athletics	November 2021	October 2023	South End Zone project. Design-Build. Project on hold.
Chemistry Addition & Renovation	Letters & Science	September 2018	Spring 2021 – Tower	In construction. Tower crane removed recently.
	Chemistry Department		Spring 2022 - Renovation	
Curtis/Coyote Pond Rehabilitation	UW Arboretum	January 2020	Spring 2021	In construction. Planting fall '20/spring '21.
Engineering Drive Utilities	UW FP&M	March 2024	June 2025	Currently in advance planning for 2021-23 enumeration.
Engineering Education/Research Building	College of Engineering	September 2022	December 2024	Hiring AE to begin DD prior to enumeration in 2021-23 budget
Field House Exterior Renov & South Plaza	UW Athletics	February 2020	December 2020	Open – Corner sign lights changed. Windows being installed.
Gordon Event Center Renovation & Add.	UW Housing	March 2022	January 2024	Project on hold for future consideration.
Gym/Nat Replacement	UW Recreation & Wellbeing	March 2021	December 2022	Abatement underway. Bids in October. Start in Feb. 2021.
Helen C. White Renovation	UW Libraries	September 2023	December 2024	Advanced Planning is nearing completion.
Ingraham Hall Addition	Letters & Science	December 2023	January 2026	Advanced Planning is complete.
Kohl Center Addition	UW Athletics	June 2021	November 2023	City submittal this month. Bids in Feb. 2021.
L&S Academic Building	Letters & Science	November 2023	July 2025	Hiring AE to begin DD prior to enumeration in 2021-23 budget
Lakeshore Nature Preserve Master Plan	UW FP&M	Fall 2020	Winter 2021	In preplanning. Will start in early 2021.
Lakeshore Path Limnology Bypass Bridge	UW FP&M	Summer 2020	Winter 2021	Advanced Planning done Fall '20. SD complete winter '21.
Lathrop Drive/Bascom Hill Utilities	UW FP&M	April 2019	December 2021	Multiple Phases. Under construction. Phase II in design.
Libraries Off-Site Collection Facility (Verona)	UW Libraries	May 2022	September 2023	Advance Planning is soon to be completed for 2023-25 budget
Linden Drive Parking Garage (Lot 62)	UW FP&M Trans Services	September 2019	December 2020	In Construction. Project completion mid-November.
Meat Science and Muscle Biology	CALS	December 2016	November 2020	Finalizing equipment installations and doing test runs.
MSC Recapitalization	Letters & Science	April 2023	July 2025	Advanced Planning will begin this fall.
Music Hall Renovation	UW FP&M	March 2023	February 2025	Advanced Planning will begin this fall for 2021-23 biennium.
N. Frances Street Parking Facility	UW FP&M	March 2023	December 2024	Advanced Planning has begun for 2023-2025 Capital Budget.
Near East Recreation Fields	RecWell	Summer 2020	Fall 2020	Advance Planning will complete in October.
RecWell Temporary Storage Shed	RecWell	September 2020	November 2020	In Construction
Science Hall Renovation	Nelson Institute	March 2023	February 2025	Advanced Planning is in progress to be done mid-2021 for
				2023-25 Capital Budget request.
Sellery Hall Renovation & Addition	UW Housing	July 2020	August 2023	In construction. Utility project along N. Park & W. Johnson.
Vet Med Addition and Renovation	School of Vet. Medicine	April 2021	June 2023 – Addition	In Design Development preparing bid set plans. Bids in early
			Dec. 2024 - Renovation	2021.
Willow Creek Landscape Master Plan	UW FP&M	Fall 2020	Spring 2021	Advanced Planning is in progress.
WIMR Loading Dock NIH Research Lab Reno	UW SMPH	August 2021	September 2022	In Design Development. Bidding in April 2021.