



## Legislation Text

---

**File #:** 15257, **Version:** 1

---

### Title

Improvements accepted for Greentree Landfill PV Installation 2008, Contract No. 6209.

### Body

**BE IT RESOLVED**, that the improvements on Greentree Landfill PV Installation 2008 have been completed on 2/03/09 be and are hereby accepted.

Original Contract Sum	\$	55,495.00
(Based on Actual Units)	\$	55,495.00
Net Change by Change Orders	\$	3,143.37 or 5.66%
Liquidated Damages	\$	0.00
Final Contract Amount	\$	58,638.37

### Fiscal Note

Breakdown of Costs by Account Number:

Acc't. No. SO36-58401-000000-00-53W06423	\$58,638.37
--	-------------