

University Hospital / CSC : Exterior Projects

Project Name	User Group	Estimated Construction Start Date	Estimated Construction Completion Date	Current Status
New Clinics Entry / Front Entrance Drive of University Hospital	Ambulatory Services	July 2021	Dedicated staff entry will open March 2022; New clinics entry will re-open May 2022; Construction Complete September 2022	Phase 1, 2, and 3 are complete – Assisted parking lane is open; Assisted Parking/Valet services will re-open in January (COIVD permitting); Concrete refinishing and canopy ceiling work will resume in Spring 2022
Emergency Department Security Improvement & New Entry Vestibule	Emergency Department	September 2021	May 2022	Delayed 1 to 1 ½ months due to supply chain concerns; All work is internal to the ED and within the AFCH parking garage.
MedFlight Ambulance Garage in AFCH Parking Garage – Lower Level	MedFlight & Facility Support Services	December 2021	March 2022	Enclosed parking stall for MedFlight Ambulance staging – weather protection for the rigs. All work is within the parking garage.
Emergency Department Exterior Wayfinding Signage Improvements	Emergency Department & Facility Support Services	August 2021	December 2021	Completing installation of ring road (Highland Avenue) direction signage for the Emergency Department.
University Hospital Front Entry Drive Wayfinding Signage	Facility Support Services	December 2021	March 2022	New wayfinding signage on the front entry drive for University Hospital from Highland Avenue.
University Hospital Exterior Monumental Signage Replacement	Facility Support Services	January 2022	March 2022	Replacement of the internally lit monumental signage on the front façade of UH – at the entry drive.
Emergency Power Distribution Upgrades: Phase 5	Facility Support Services	July 2021	July 2022	Phase 5 is included with the New Clinics Entry project/inboard to the hospital, and work will be complete in Summer 2022.



University Hospital / CSC : Exterior Projects

Emergency Power Distribution	Facility Support	July 2022	July 2023	Phase 4 will be a small exterior
Upgrades: Phase 4	Services			addition to the CSC, adjacent to the
				recently completed Fire Command
				Center with construction to begin
				Summer 2022 and be completed by
				Summer 2023