



Facilities Planning & Management

UNIVERSITY OF WISCONSIN-MADISON

Joint Campus Area Committee

University of Wisconsin-Madison Project Status Report

August 25, 2022

Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Complete	Current Status
Ag Bulletin Utility Reconstruction	UW FP&M Physical Plant	April 2022	December 2022	Currently in construction.
Babcock Hall Renovation/Addition	CALS	May 2018	September 2022	CDR Addition being occupied.. Remodel project underway.
Bakke Recreation & Wellbeing Center (Gym/Nat)	UW Recreation & Wellbeing	March 2021	February 2023	In construction. <u>Construction camera.</u>
Bascom Hill Utility Phase 2	UW FP&M Physical Plant	April 2019	November 2022	Currently in construction.
Birge Hall Advance Plan	Letters & Science	September 2021	September 2022	Advanced Plan Draft due in September. JCAC presentation?
CALS Master Plan	CALS	May 2022	May 2023	Facility assessment phase. JCAC informational review in Feb.
Camp Randall Memorial Sports Ctr Renov	UW Athletics	TBD	TBD	Considering AE selection, enumeration and delivery method
Camp Randall Stadium (South End Zone)	UW Athletics	November 2021	August 2022	In Construction. Press box work complete in 2023.
Chemistry Addition & Renovation	Letters & Science Chemistry Department	September 2018	January 2022 - Tower February 2023 - Renovation	In Construction. N. Mills Street opening mid September. Daniels building portion renovation underway.
Computer, Data & Information Sciences (CDIS)	Letters & Science	Demo: June 2022 Build: January 2023	Demo: December 2022 Build: December 2024	In Construction Documents/Final Design. Working with City Forestry, Fire, Planning to meet requirements.
EHS Site Utility	UW FP&M Physical Plant	May 2022	December 2022	Currently in construction.
Engineering Drive Utilities	UW FP&M	Spring 2024	Summer 2026	In Preliminary Design.
Engineering Education/Research Building	College of Engineering	Summer 2025	Summer 2028	A/E selection in Spring 2022. Restart w/one, \$300M building.
Engineering Hall CBE Labs Renovation	College of Engineering	Fall 2022	Fall 2023	Elevator extension to east façade of building.
Engineering Hall Mechanics Lab 1313	College of Engineering	Spring 2023	Fall 2023	Preliminary Design. Proposed new south façade windows/door
Kohl Center Addition	UW Athletics	April 2022	December 2024	Currently in construction.
Lakeshore Nature Preserve Master Plan	UW FP&M	July 2021	November 2022	In progress. <u>Project website.</u>
Lakeshore Nature Preserve Outreach Ctr. Adv. Pln	UW FP&M	2024	2025	A/E firm selected. Beginning Advanced Plan.
Lakeshore Path Limnology Bypass Bridge	UW FP&M	April 2023	October 2023	AE Selected, starting design Summer 2022.
Lathrop Drive Bid Pack 4 Utility	UW FP&M Physical Plant	May 2022	November 2022	Currently In Construction.
Levy Hall (L&S Academic Building)	Letters & Science	June 2023	March 2025	In Programming. Preliminary Design has begun. JCAC Info Oct.
Material Science Engineering	College of Engineering	Summer 2023	Fall 2023	In preliminary Design – Remove 1974 and 1995 additions.
Mechanical Engineering	College of Engineering	Spring 2022	Winter 2022	In progress. Power washing, tuckpointing, new terra cotta.
Near East Recreation Fields	UW Recreation & Wellbeing	June 2023	July 2024	A/E selection in progress.
Red Gym Exterior Envelope Renovation	Student Life	May 2023	TBD	Awaiting A/E award
Sellery Hall Renovation & Addition	UW Housing	July 2020	September 2023	In Construction. Building occupied during construction.
Sellery Hall Utility Project	UW FP&M	May 2021	December 2022	Phase 2 in progress. Staged to allow Amazon access.
Vet Med Addition and Renovation	School of Vet. Medicine	July 2021	June 2023 – Addition Dec. 2024 - Renovation	In Construction. <u>Construction camera.</u>
Walnut Street Electrical Utility Project	UW FP&M Physical Plant	May 2022	September 2023	Currently in construction.
West Campus Innovation District Planning	UW FP&M	July 2022	September 2023	Currently in progress. Lands west of Willow Creek.
WIMR Loading Dock NIH Research Lab Reno	UW SMPH	January 2022	February 2023	Currently in construction.