



## Facilities Planning & Management

UNIVERSITY OF WISCONSIN-MADISON

### Joint Campus Area Committee

#### University of Wisconsin-Madison Project Status Report

June 8, 2021

Project Name (alpha order)	User Group	Est. Construction Start	Est. Substantial Completion	Current Status
Ag Dean's Residence	UW Conference Centers	October 2021	July 2022	In Design Development. Fundraising on-going.
Babcock Hall Renovation/Addition	CALS	May 2018	June 2022	In construction.
Camp Randall Memorial Sports Ctr Renov	UW Athletics	TBD	TBD	Advanced Planning Study complete. Project on hold.
Camp Randall Stadium & Field House Renov	UW Athletics	November 2021	August 2022	South End Zone project. Make-ready work underway.
Chemistry Addition & Renovation	Letters & Science Chemistry Department	September 2018	July 2021 – Tower Winter 2022 - Renovation	In construction. N. Mills Street is not anticipated to open until late 2021. Daniels renovation underway. U-Ave open in June.
Divine Nine Garden Plaza	Student Affairs	Spring 2022	Spring 2022	In design development. Fundraising on-going.
Engineering Drive Utilities	UW FP&M	March 2023	October 2024	In Preliminary Design. Waiting for enumeration in 2021-23.
Engineering Education/Research Building	College of Engineering	September 2022	December 2024	Soon to be in Prelim Design. Waiting on enumeration in 21-23
Gym/Nat Replacement	UW Recreation & Wellbeing	March 2021	December 2022	In construction. <a href="#">Construction camera.</a>
Kohl Center Addition	UW Athletics	July 2021	November 2023	Project to move forward now for BOR action & bidding.
L&S Academic Building	Letters & Science	November 2023	July 2025	AE selection underway. Waiting for enumeration in 2021-23.
Lakeshore Nature Preserve Master Plan	UW FP&M	July 2021	June 2022	RFP on the street for AE team selection, due June 22, 2021.
Lakeshore Path Limnology Bypass Bridge	UW FP&M	Summer 2022	Winter 2023	Adv Planning study soon to be done; waiting on funding approvals.
Lathrop Drive/Bascom Hill Utilities	UW FP&M	April 2019	December 2021	Multiple Phases in construction. Phase I mostly complete. Work starting now on Lathrop Dr and north of Bascom Hall.
Library Mall Feasibility Study	UW FP&M	TBD	TBD	Feasibility study underway for fall semester draft rollout.
Meat Science & Animal Biologics Discovery	CALS	December 2016	Spring 2021	Final equipment installations/test runs. Varsity Meats is open.
Memorial Union Addition & Repairs	Wisconsin Union	July 2021	May 2022	5 <sup>th</sup> Floor Addition & roof terrace renovation. In Design Dev.
Mosse Humanities Building Repairs	UW FP&M	Summer 2021	Fall 2021	Structural repairs to west façade. Temporary fix in place.
Music Hall Renovation	UW FP&M	March 2023	February 2025	Advanced Planning/Design starting for 2021-23 enumeration.
N. Frances Street Parking Facility	UW FP&M	March 2023	December 2024	Advanced Planning has begun for 2023-2025 biennium enumeration. Draft available late summer/fall 2021.
Near East Recreation Fields	RecWell	Summer 2020	Fall 2020	Advance Planning is complete. Future enumerated project.
Science Hall Renovation	Nelson Institute	March 2023	February 2025	Adv Plng in process; done mid-'21 for potential '23-25 req.
Sellery Hall Renovation & Addition	UW Housing	July 2020	August 2023	In construction. South lane of W. Johnson St. restricted.
Sellery Hall Utility Project	UW FP&M	May 2021	December 2021	Spring/Summer '21 construction. Sidewalk & street impacts.
University Hospital Clinics Entry Renovation	UW Health	July 2021	January 2022	In Final Design, preparing to bid.
Van Hise Structural Repairs	UW FP&M	Summer 2021	November 2021	In design development and WHS review. Construction in fall.
Vet Med Addition and Renovation	School of Vet. Medicine	July 2021	June 2023 – Addition Dec. 2024 - Renovation	Mobilization underway and start of construction July 2021.
Willow Creek Landscape Master Plan	UW FP&M	Fall 2020	Spring 2021	Joint Campus Area Committee presentation on 7/13/21.
WIMR Loading Dock NIH Research Lab Reno	UW SMPH	October 2021	December 2022	Currently out for bid.